

NearMiss

Time And Place of Incident

Serial Number	NM20250615101002
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL41 - Drilling Team IV (N&WK)
Reporter	Kuwait Drilling Co. (Rig 28)
Reported on behalf of	Youssef, Khaled Bayoumy (Drilling Supervisor, KOC No - 138575)
Report Date	15/06/2025
Event Date/Time	15/06/2025 12:00 AM
Incident Location	Drilling Rigs
Location Detail	KDC-28
Installation site	KDC-28
Module/Area	Mixing area
Unit	chemicals mixing area
Description Of Incident	During Chemical mixing empty bag kept very close to the hand rails area, during heavy windy time bag fell from less than 1 meter from Mixing area to the ground. no one was nearby at the time and no property damage reported.
Work Operation	Drilling operations
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	22058757 (KDC 28) TL Drilling Team IV (N&WK) (NL41)
Controlling Team	IV (N&WK)
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Comments if Action Item is not required

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
---	------	---------	----------	--------	--------	--------

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250610181004
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	National Drilling & Service Co. 16
Reported on behalf of	Syromyatnikov, Anton (Supervisor, KOC No - 28524)
Report Date	10/06/2025
Event Date/Time	09/06/2025 6:30 PM
Incident Location	Drilling Rigs
Location Detail	NDSC-16
Installation site	NDSC 16
Module/Area	NK
Unit	Shaker Area
Description Of Incident	The Derrickman was approaching towards shaker area, while this he slipped over water hoses that were lying loosely across the walkway near the shaker area. Luckily he was able to hold the handrail and regained his balance and prevented himself from falling. the event was reported immediately and housekeeping carried out on the area. Note: No Injury, No Environmental damage, No Asset Damage
Work Operation	Drilling operations
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	National Drilling & Services Company LLC
Contract No	22058765 (NDSC 16) TL Drilling Team V (N&WK) (NL51)
Controlling Team	Drilling Team V
Subcontractor Name	
Near Miss Priority	Low
Approved By	Approver Name
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)

Approval Status

Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	National Drilling & Service Co. 16		Low	17/06/2025	15/06/2025	Finished before 2 days
Action Item Description						
Discuss & share the near miss with crew in pre-tour meeting and Reiterate housekeeping protocols to all personnel						
Follow Up						
Discussed & share the near miss with crew in pre-tour meeting and Reiterate housekeeping protocols to all personnel						
2	National Drilling & Service Co. 16		Low	17/06/2025	10/06/2025	Finished before 7 days

Action Item Description

Remove hose from walkway and secure properly to eliminate hazard.

Follow Up

The hose was immediately removed from the walkway and properly secured to eliminate the hazard.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250607151002
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	Kuwait Drilling Co. (Rig 49)
Reported on behalf of	Pal, Gaurav (Drilling Supervisor, KOC No - 22090)
Report Date	07/06/2025
Event Date/Time	06/06/2025 5:30 PM
Incident Location	Drilling Rigs
Location Detail	KDC-49
Installation site	SA 1213
Module/Area	NK
Unit	Mud Pump Area
Description Of Incident	During routine general maintenance on the mud pumps, the Derrickman proceeded to the tool box to retrieve additional equipment. While walking across the area, he unintentionally stepped into a gap between the mud pump skids. The uneven surface caused him to lose his balance and nearly fall. Fortunately, he managed to catch himself using a nearby handhold and avoided injury. No injury, no property damage
Work Operation	Drilling operations
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	22058759 (KDC 49) TL Drilling Team V (N&WK) (NL51)
Controlling Team	Team V (N&WK)
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Kuwait Drilling Co. (Rig 49)		Low	14/06/2025	11/06/2025	Finished before 3 days

Action Item Description

Discuss & share the near miss with crew in pre-tour meeting and encourage to use STOP WORK AUTHORITY and reporting of Near Miss

Follow Up

Discussed & share the near miss with crew in pre-tour meeting and encourage to use STOP WORK AUTHORITY and reporting of Near Miss

2	Kuwait Drilling Co. (Rig 49)	Low	14/06/2025	11/06/2025	Finished before 3 days
---	------------------------------	-----	------------	------------	------------------------

Action Item Description

Cover the gap by arranging a fixed plate.

Follow Up

Covered the gap by arranging a fixed plate.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250610091001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	Hawkins, Robert
Reported on behalf of	Hawkins, Robert (HSE Supervisor, KOC No - 17519)
Report Date	10/06/2025
Event Date/Time	05/06/2025 10:00 AM
Incident Location	Drilling Rigs
Location Detail	Sinopec-283
Installation site	BH-0282
Module/Area	NK
Unit	

Rig SP 283 (Well # BH-0282 on 5th Jun at 10:00Hrs) A roustabout was descending from the mud tank access stairs/step to the ground, suddenly he tripped due to wire rope kept on the access stairs and momentarily lost his balance but then regained his balance by holding onto the handrails, No injury reported. Action Item: 1. Unwanted materials to be removed and free from tripping hazards. 2. Near Miss & lesson learn to be discussed to all crew during daily safety meeting to prevent similar incident occurrence. Immediate Actions: 1. All lifting wires, tools and materials segregated properly and removed from the access stairs to avoid tripping hazards 2. Near miss & lesson learn discussed during tour safety meeting and advised to all crew for proper segregation of tools and materials.

Description Of Incident

Work Operation

Drilling operations

Other Work operation

Status

Closed

Involved Factors

Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION		
Contract No	22058773 (SP 283) TL Drilling Team II (N&WK) (NL21)		
Controlling Team	NL 21		
Subcontractor Name			
Near Miss Priority	Low		
Approved By			Approver Name
TL - HSE (Asset/Directorate)			AI-Qalla, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)
			Approval Status
			Approved

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Hawkins, Robert		Low	17/06/2025	10/06/2025	Finished before 7 days
Action Item Description						
RA tripped whilst descending stairs but then regained control by holding onto the handrails.						
Follow Up						
Action Completed.						

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
1	SP 283 - STOP Card NM dated 5 June 25	SP 283 - STOP Card NM dated 5 June 25.JPG
2	SP 283 - PTSM dated 5 June 25	SP 283 - PTSM dated 5 June 25.JPG

NearMiss

Time And Place of Incident

Serial Number	NM20250606091001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	Kuwait Drilling Co. (Rig 54)
Reported on behalf of	Recep, Cetin (Drilling Supervisor, KOC No - 18750)
Report Date	06/06/2025
Event Date/Time	05/06/2025 7:30 AM
Incident Location	Drilling Rigs
Location Detail	KDC-54
Installation site	Rig Site /KDC 54
Module/Area	NK
Unit	Mud Tank
Description Of Incident	When RA was moving on the mud tank through the hopper area to the shaker side, his leg tripped over the ditch line's grating cover, and he nearly fell. Immediately, He grabbed the light pole using by

hand and kept the balance of his body. So, stay out of the fall. No staff injuries or property damage were reported.

Work Operation	Drilling operations
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.	
Contract No	22058763 (KDC 54) TL Drilling Team V (N&WK) (NL51)	
Controlling Team	Drilling Team -V (N&WK)	
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Approval Status Pending

Comments if Action Item is not required

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
---	------	---------	----------	--------	--------	--------

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250530151001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	Al-Asfoor, Yousef Abdullah
Reported on behalf of	Patil, Utkarsh Mahadev (Drilling Supervisor, KOC No - 21431)
Report Date	30/05/2025
Event Date/Time	29/05/2025 3:00 PM
Incident Location	Drilling Rigs
Location Detail	GW-172
Installation site	Rig site
Module/Area	NK
Unit	Subbase Stairways

Description Of Incident
On May 29, 2025, around 10 am, after some work near Test Pump, mechanic had left his tools and fittings on the steps leading to subbase. A floorman while coming downstairs stepped on the tools and got tripped over. However, he regained his balance by tight gripping on the handrails and avoided a fall. He found himself OK and immediately reported to rig HSE.

Work Operation Wireline Activities

Other Work operation

Status Open

Involved Factors

Company/Party Involved Great Wall Drilling Company, China

Contract No 22058756 (GW 172) TL Drilling Team V (N&WK) (NL51)

Controlling Team Team V

Subcontractor Name

Near Miss Priority Low

Approved By Approver Name Approval Status

TL - HSE (Asset/Directorate) AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)

Pending

Comments if Action Item is not required

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
---	------	---------	----------	--------	--------	--------

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number NM20250530171003

Directorate North & West Kuwait Directorate

Group Drilling Group (N&WK)

Team NL31 - Drilling Team III (N&WK)

Reporter BHDC-40

Reported on behalf of Ovando, Abel Rodrigo (Drilling Supervisor, KOC No - 29057)

Report Date 30/05/2025

Event Date/Time 29/05/2025 2:30 AM

Incident Location Drilling Rigs

Location Detail BHDC-40

Installation site AD-57 ST1

Module/Area N&WK

Unit CELLAR

Description Of Incident On 29th May 2025 at around 02:30 hrs, Nipple down BOP and Bell nipple was going on. Crew members were working on the bell nipple in Manlift. As one of the crew member opened the shackle fixed in bell nipple, the shackle's nut slipped from his hand and fell down on the ground near cellar. No one was working under the manlift as they were instructed to stay away from the line of fire. They reported immediately to the supervisors.

Work Operation Drilling operations

Other Work operation

Status Closed

Involved Factors

Company/Party Involved	BHDC CNPC- Bohai Drilling Engineering Company Limited
Contract No	18052314 (BHDC 40) TL Drilling Team III (N&WK) (NL31)
Controlling Team	III N&WK
Subcontractor Name	
Near Miss Priority	Low
Approved By	Approver Name AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)
TL - HSE (Asset/Directorate)	Approval Status Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	BHDC-40		Low	06/06/2025	30/05/2025	Finished before 7 days

Action Item Description

Actions Taken:- Discussed in the meeting - Drop object hazard discussed - Line of fire discussed - Overhead work and simultaneous operations discussed

Follow Up

Actions Taken:- Discussed in the meeting - Drop object hazard discussed - Line of fire discussed - Overhead work and simultaneous operations discussed

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250531101005
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	Kuwait Drilling Co. (Rig 47)
Reported on behalf of	Tiwari, Kamta Nath (, KOC No - 14289)
Report Date	31/05/2025
Event Date/Time	29/05/2025 2:00 PM
Incident Location	Drilling Rigs
Location Detail	KDC-47
Installation site	SA-1104
Module/Area	Black Top Road
Unit	

Description Of Incident

While the crane proceeded to take the black top without ensuring that there was oncoming traffic on the black top, it pulled out directly in front of the KOC Group HSE representative vehicle, causing him to brake hard to avoid a collision with the mobile crane equipment. No personnel hurt or asset damage.

Work Operation Diving

Other Work operation

Status Open

Involved Factors

Company/Party Involved KUWAIT DRILLING CO.

Contract No 18052411 (KDC 47) TL Drilling Team II (N&WK)(NL21)

Controlling Team 2

Subcontractor Name

Near Miss Priority Medium

Approved By	Approver Name	Approval Status
--------------------	----------------------	------------------------

TL - HSE (Asset/Directorate)	AL-Rushoud,AbdulAziz Saud@TL.HSE & Drilling Excellence & Workover (Team Leader HSE & Drilling Excellence & Workover, KOC No - 65712)
------------------------------	--

Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Kuwait Drilling Co. (Rig 47)		Medium	07/06/2025		Pending
Action Item Description						
To investigate the incident to identify immediate and underlying cause of the near miss.						
Follow Up						

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
1	KDC-47 NM Incident pictures	KDC -47 Near Miss Incident pictures.pdf
2	KDC-47 NM Incident Investigation Report Team II	KDC-47 Near Miss Incident Investigation Report 29 May 2025.pdf

NearMiss

Time And Place of Incident

Serial Number NM20250527091003

Directorate North & West Kuwait Directorate

Group Drilling Group (N&WK)

Team NL41 - Drilling Team IV (N&WK)

Reporter BHDC-39 Drilling Rig

Reported on behalf of

Report Date 27/05/2025

Event Date/Time 27/05/2025 7:30 AM

Incident Location	Drilling Rigs
Location Detail	BHDC-39
Installation site	BH-0312
Module/Area	
Unit	
Description Of Incident	While walking through the rig floor area, a rig crew member noticed a loose hand tool (wrench) placed near the edge of the rig floor. Although it did not fall or cause any injury, it posed a potential risk of falling and hitting personnel working below on subbase area.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	CNPC Bohai Drilling Engineering Company Limited	
Contract No	18052410 (BHDC 39) TL Drilling Team IV (N&WK) (NL41)	
Controlling Team	NL-41	
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	BHDC-39 Drilling Rig		Low	03/06/2025	15/06/2025	Finished late by 12 days

Action Item Description

Corrective Actions: 1. Discuss near miss with crew 2. Conduct awareness session on proper tool storage and house keeping

Follow Up

1. Discuss near miss with crew 2. Conduct awareness session on proper tool storage and house keeping

Links Item List

#	Name	Type	Serial Number

Attachment List

#	Name	Type

NearMiss

Time And Place of Incident

Serial Number	NM20250527101005
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL41 - Drilling Team IV (N&WK)
Reporter	National Drilling & Service Co. 17

Reported on behalf of	
Report Date	27/05/2025
Event Date/Time	26/05/2025 9:30 AM
Incident Location	Drilling Rigs
Location Detail	BHDC-39
Installation site	SA-1098
Module/Area	
Unit	
Description Of Incident	While descending the stairs from the rig floor, a floor hand failed to use the handrail. The worker momentarily lost balance but quickly regained footing and avoided a fall. No injury occurred.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	National Drilling & Services Company LLC	
Contract No	22058766 (NDSC 17) TL Drilling Team IV (N&WK) (NL41)	
Controlling Team	NL-41	
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	National Drilling & Service Co. 17		Low	03/06/2025	07/06/2025	Finished late by 4 days

Action Item Description

Corrective Action: Supervisor intervened and reminded the worker to always use the handrail. A safety observation was recorded. Toolbox Talk conducted with the crew to reinforce safe stair use. Immediate reinforcement of "3-point contact" policy during safety meeting.

Follow Up

Near Miss discussed with the rig crew and reinforcement of 3 point contact policy also discussed.

Links Item List

#	Name	Type	Serial Number

Attachment List

#	Name	Type

NearMiss

Time And Place of Incident

Serial Number NM20250528071001

Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	Hawkins, Robert
Reported on behalf of	Hawkins, Robert (HSE Supervisor, KOC No - 17519)
Report Date	28/05/2025
Event Date/Time	26/05/2025 5:10 PM
Incident Location	Drilling Rigs
Location Detail	Sinopec-283
Installation site	BH-0282
Module/Area	NK
Unit	NL 21
Description Of Incident	Whilst performing housekeeping in the chemical mixing area, an RA was descending the staircase with a shovel. Unfortunately, he placed his foot on the edge of a step, lost balance, and dropped the shovel. However, he managed to hold onto the handrail, regaining his balance. There was no injury or property damage.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION
Contract No	22058773 (SP 283) TL Drilling Team II (N&WK) (NL21)
Controlling Team	NL 21
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Approved

Comments if Action Item is not required

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
---	------	---------	----------	--------	--------	--------

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
1	Near Miss Report SP 283 dated 26 May 25.	Near Miss Report- SP 283 dated 26 May 2025.pdf

NearMiss

Time And Place of Incident

Serial Number NM20250527011001

Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL41 - Drilling Team IV (N&WK)
Reporter	Rig GW-171
Reported on behalf of	Egaiz, Belal Mostafa (, KOC No - 11614)
Report Date	27/05/2025
Event Date/Time	25/05/2025 10:00 AM
Incident Location	Drilling Rigs
Location Detail	GW-171
Installation site	GW-171 / SA-0422 / Rig site
Module/Area	NK
Unit	Mud Pump
Description Of Incident	operation was putting back the suction line to mud pump after changing seal, a crew member was holding it to centralize the line with one of his legs backward to support his body. Due to oil base mud on mud pump base, he slipped and got his knee down onto base. The crew member regained balance by holding the nearby handrail. No harm to people/property/environment, Near Miss Only

Involved Factors

Company/Party Involved	Great Wall Drilling Company, China	
Contract No	22058755 (GW 171) TL Drilling Team IV (N&WK) (NL41)	
Controlling Team	NL41 - Drilling Team IV (N&WK)	
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rig GW-171		Low	03/06/2025	28/05/2025	Finished before 6 days

Action Item Description

The NM to be investigated, Root Cause Analysis to be done, and share the findings with the crew to prevent similar Near Misses.

Follow Up

Reported NM has been investigated, and RCA has been discussed with the crew to prevent similar Near Miss. Attached files available at rig files.

2	Rig GW-171	Low	03/06/2025	28/05/2025	Finished before 6 days
---	------------	-----	------------	------------	------------------------

Action Item Description

The NM to be investigated, Root Cause Analysis to be done, and share the findings with the crew to prevent similar Near Misses.

Follow Up

Reported NM has been investigated, and RCA has been discussed with the crew to prevent similar Near Miss. Attached files available at rig files.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250525101003
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	Rig AEC-253
Reported on behalf of	Hirlea, Alin Alexandru (HSE Supervisor, KOC No - 19073)
Report Date	25/05/2025
Event Date/Time	25/05/2025 5:35 PM
Incident Location	Drilling Rigs
Location Detail	AEC-253
Installation site	UN-560
Module/Area	rig site
Unit	
Description Of Incident	While walking through walk area AD tripped over an electrical cable lying across pathway. Fortunately the AD re-gained his balance and did not suffer any injury
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	Action Energy Company
Contract No	24061251 (AEC 253) Drilling Team II (N&WK) (NL21)
Controlling Team	
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rig AEC-253		Low	01/06/2025	25/05/2025	Finished before 7 days

Action Item Description
1- Cable to be removed and to be implemented proper cable management 2- All pathways to be cleared from any obstructions 3- Conduct TOFS with the crew

Follow Up
1- Cable to be removed and to be implemented proper cable management - Closed 2- All pathways to be cleared from any obstructions - Closed 3- Conduct TOFS with the crew - Closed

Links Item List

#	Name	Type	Serial Number

Attachment List

#	Name	Type

NearMiss

Time And Place of Incident

Serial Number	NM20250521161007
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL11 - Drilling Team I (N&WK)
Reporter	Wigg, Jon Harry
Reported on behalf of	
Report Date	21/05/2025
Event Date/Time	21/05/2025 4:35 PM
Incident Location	Drilling Rigs
Location Detail	KDC-27
Installation site	mn-0363
Module/Area	
Unit	

Description Of Incident	During a spot check of an operation to perform work on the mud pumps, it was found that there were no electrical or mechanical LOTO locks or tags in place. Both the local activation switch and the main breaker in the SCR should have been locked and tagged but were not. Without a lock and tag in place, the breaker in the SCR and the local activation switch could have been inadvertently switched on. The job was stopped and a safety stand down was performed with the crew, rig manager and company man.
-------------------------	--

Work Operation	Drilling operations
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	22058761 (KDC 27) TL Drilling Team I (N&WK) (NL11)
Controlling Team	
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaif, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Comments if Action Item is not required

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
---	------	---------	----------	--------	--------	--------

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250523111001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Emirhan, Zafer
Reported on behalf of	
Report Date	23/05/2025
Event Date/Time	21/05/2025 11:15 AM
Incident Location	Drilling Rigs
Location Detail	KDC-53
Installation site	Rig
Module/Area	Welders Workshop
Unit	Welders Workshop

Description Of Incident While cleaning the welding workshop around 11:17 hrs. Welder noticed, oil particles were coming from the adjacent flare pit outside the location (distance of the flare pit meets min distance (92m) as per KOC GE-11). The wind was in the direction of welding workshop and fly camp area. Due to which the workshop working table, workshop walls and cylinder racks got oily surface. Quickly, he shut down his machine and Informed Rig HSE. All the jobs in the area were suspended till further notice. KOC HSE and Asst. Driller donned SCBA and measured the gas with KOC multi gas detector. (H2S:0, O2:20.9, CO: 0, SO2:0, LEL%10). RSO visited the GC and informed for proper action. GC represent came and confirmed that test completed and safe to continue normal operations. DE also contacted with GC represent to make sure that rig approval needed before use of the flare pit.

Work Operation	Maintenance
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	22058762 (KDC 53) TL Drilling Team III (N&WK) (NL31)
Controlling Team	3
Subcontractor Name	
Near Miss Priority	Low

Approved By

Approver Name

Approval Status

TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending
------------------------------	--	---------

Comments if Action Item is not required

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
---	------	---------	----------	--------	--------	--------

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
1	NM Report	21-05-2025 KDC-53 Nearmiss.pdf

NearMiss

Time And Place of Incident

Serial Number	NM20250526161010
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	RIG ERC-1
Reported on behalf of	Ortiz, Jesus Martin (Supervisor, KOC No - 28039)
Report Date	26/05/2025
Event Date/Time	20/05/2025 9:10 AM
Incident Location	Drilling Rigs
Location Detail	ERC-01
Installation site	UN-0577
Module/Area	NK
Unit	Single Joint Elevator
Description Of Incident	On 20th of May 2025, 09:10 hrs. The 3rd party inspector was performing his inspection on a single joint elevator, and he was putting it on a wooden plate (1.5 ft high from ground). When he was changing its position, the elevator came out of the wooden plate and fell on the ground. The inspector foot was away from the falling position. There is no Personal Injuries nor Material damage.
Work Operation	Drilling operations
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	Engineering Refineries General Trading and Contracting Company W.L.L (ERC)
Contract No	24061250 (ERC 01) TL Drilling Team V (N&WK)
Controlling Team	Drilling Team V (N&WK)
Subcontractor Name	
Near Miss Priority	Low

Approved By Approver Name Approval Status

TL - HSE (Asset/Directorate) AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672) Pending

Comments if Action Item is not required

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
---	------	---------	----------	--------	--------	--------

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250517091001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	BWD 158
Reported on behalf of	Bhat, Bipin (Drilling Supervisor, KOC No - 25160)
Report Date	17/05/2025
Event Date/Time	16/05/2025 11:15 AM
Incident Location	Drilling Rigs
Location Detail	BWD-158
Installation site	Rig
Module/Area	NK
Unit	Forklift
Description Of Incident	On 16 May @1115 hrs., it was noticed that forklift brought one barricade block to secure GC manifold area before rig up GC truck for well testing, and the barricade block slipped from forklift forks and fell down on the ground. No one was in line of fire, hence no injury or property damaged observed.
Work Operation	Lifting Operation
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	BURGAN CO FOR WELL DRILLING, TRDG & MAINT
Contract No	18052310 (BWD 158) TL Drilling Team V (N&WK) (NL51)
Controlling Team	Team V
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Bhat, Bipin		Low	27/05/2025		Pending

Action Item Description

Carry out incident investigation of near miss to identify causes and recommendations.

Follow Up

2	Bhat, Bipin	Low	27/05/2025	Pending
---	-------------	-----	------------	---------

Action Item Description

Discuss the near miss incident and recommendation with all crew for implementation and prevent re-occurrence

Follow Up

Links Item List

#	Name	Type	Serial Number
Attachment List			
#	Name	Type	

NearMiss

Time And Place of Incident

Serial Number	NM20250525121007
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	Rig AEC-254
Reported on behalf of	Durmus, Tamer (Drilling Supervisor, KOC No - 28348)
Report Date	25/05/2025
Event Date/Time	15/05/2025 1:30 PM
Incident Location	Drilling Rigs
Location Detail	AEC-254
Installation site	UN-546
Module/Area	Mud System
Unit	
Description Of Incident	While trying to connect a mud line between 2 tanks, one roustabout was hammering on the hammer union connection while derrickman was sitting behind him. Suddenly the hammer slipped heading towards DM, luckily to move away from hammer path. Nobody had been injured
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	Action Energy Company	
Contract No	24061252 (AEC 254) Drilling Team II (N&WK) (NL21)	
Controlling Team		
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rig AEC-254		Low	01/06/2025	25/05/2025	Finished before 7 days

Action Item Description

1) Stop work, reminded the crew to follow LOF and to maintain safe distance . 2) Conduct TOFS with the crew

Follow Up

1) Stop work, reminded the crew to follow LOF and to maintain safe distance Closed . 2) Conduct TOFS with the crew- Closed

Links Item List

#	Name	Type	Serial Number

Attachment List

#	Name	Type

NearMiss

Time And Place of Incident

Serial Number	NM20250513111007
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	National Drilling & Service Co. 16
Reported on behalf of	Patel, Hemant Becharbhai (Drilling Supervisor, KOC No - 25582)
Report Date	13/05/2025
Event Date/Time	13/05/2025 10:45 AM
Incident Location	Drilling Rigs
Location Detail	NDSC-16
Installation site	RA 1024
Module/Area	Walk way office
Unit	1
Description Of Incident	Toolpusher had instructed Asst Driller to bring one Pub joint as he wanted to check the length and threads for next operation, Supervisor had kept the pub joint in vertical position on walkway edge, As one of the crew member approached the walkway and he moved out the pub joint rested horizontal without any injury.
Work Operation	Drilling operations

Other Work operation

Status Open

Involved Factors

Company/Party Involved	National Drilling & Services Company LLC	
Contract No	22058765 (NDSC 16) TL Drilling Team V (N&WK) (NL51)	
Controlling Team	V	
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Approval Status Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	National Drilling & Service Co. 16		Low	21/05/2025	14/05/2025	Finished before 7 days

Action Item Description

Discuss the near miss incident and recommendation with all crew for implementation and prevent re-occurrence

Follow Up

Discussed the Near miss with crew and communicated not to keep any pub joints, crossover vertically. Verified and CLOSED

1. Action forwarded from National Drilling & Service Co. 16 to National Drilling & Service Co. 16 on Wed 14/05/2025 05:41 PM

Verified and Closed

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250514101003
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	BWD-159
Reported on behalf of	Kishor, Nayan (Supervisor, KOC No - 28525)
Report Date	14/05/2025
Event Date/Time	13/05/2025 6:00 PM
Incident Location	Drilling Rigs
Location Detail	BWD-159
Installation site	RA 1131

Module/Area	Chemical storage area
Unit	During loading & shifting the chemical drums/barrel along with wooden pallet into the truck by forklift, the forklift operator lifted the chemical barrel and placed it on the truck. While the barrel still needs proper alignment or adjustment on the truck and forklift operator lightly pushed chemical drum with fork to move aside for the proper placement. Meanwhile the chemical barrel dropped down onto truck pallet only. Fortunately, no one was under the line of fire. No damage and personnel injury recorded. Only near miss occurred.
Description Of Incident	
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	BURGAN CO FOR WELL DRILLING, TRDG & MAINT	
Contract No	18052311 (BWD 159) TL Drilling Team II (N&WK)(NL21)	
Controlling Team	Drilling Team II	
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	BWD-159		Low	21/05/2025	14/05/2025	Finished before 7 days

Action Item Description

To ensure Near Miss & Lesson learn to be discussed with all crew in safety meeting to prevent similar incident occurrence. stop work authority and mechanical handling procedure shall be compliance.

Follow Up

Appropriate action has been taken, Near miss and lesson learn discussed with crew to avoid similar incident and assigned a competent banksman.

Links Item List

#	Name	Type	Serial Number

Attachment List

#	Name	Type

NearMiss

Time And Place of Incident

Serial Number	NM20250509191004
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Rodden, Allan James

Reported on behalf of	Johnson, Alan Stuart (HSE Supervisor, KOC No - 17511)
Report Date	09/05/2025
Event Date/Time	09/05/2025 8:15 AM
Incident Location	Drilling Rigs
Location Detail	Sinopec-280
Installation site	MN - 0369
Module/Area	Mud Pumps
Unit	N&W Kuwait
Description Of Incident	At approximately 08:15 on the 9th of May. The Sinopec Team changing out the Drive Belts on MP #2 attempted to tension the Drive Belts by means of performing a Lateral Pull with the Fork Lift Fork Frame, attached to the Mud pump Frame with a wire sling with 4 crew members standing next to the Wire Sling at the Time during tensioning (Line of Fire). Job Stopped CM, TP & SO informed of Dangerous Practice.
Work Operation	Maintenance
Other Work operation	
Status	Closed

Action Item List

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
1	Near Miss Report	SP280-NM-20250509.pdf
2	sinopec report	SP280-NM-20250509.pdf
3	attendance sheets	SP280 Near miss TBT 20250509.pdf

NearMiss

Time And Place of Incident

Serial Number	NM20250510101001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Kuwait Drilling Co. (Rig 53)
Reported on behalf of	Abdelaziz, Mahmoud Said (Supervisor, KOC No - 27986)
Report Date	10/05/2025
Event Date/Time	08/05/2025 9:55 AM
Incident Location	Drilling Rigs
Location Detail	KDC-53
Installation site	Rig
Module/Area	NK
Unit	subbase area
Description Of Incident	while preparation for pressure test of bop observed crew kept attached wire sling for lifting and was already in poor condition, some broken wires, STOP applied, told to supervisor to discharge immediately damaged sling and prepare good one without any damages, changed the sling, closed. To Rig HSE remind to complete hazard hunt for lifting appliances and complete safe mechanical lifting, pre use inspection awareness session.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	22058762 (KDC 53) TL Drilling Team III (N&WK) (NL31)
Controlling Team	3
Subcontractor Name	
Near Miss Priority	Medium

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Kuwait Drilling Co. (Rig 53)		High	22/05/2025	15/05/2025	Finished before 7 days

Action Item Description

Discuss near miss with rig crew and shared lessons learnt.

Follow Up

Completed.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250507151008
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	Kuwait Drilling Co. (Rig 54)
Reported on behalf of	Mohamed, Sawaby Roshdy (Drilling Supervisor, KOC No - 21432)
Report Date	07/05/2025
Event Date/Time	07/05/2025 11:00 AM
Incident Location	Drilling Rigs
Location Detail	KDC-54
Installation site	Rig
Module/Area	NK
Unit	Desander walkway
Description Of Incident	07 May 2025 at 1100 hrs. employee was moving through the Desander area to check the mud and cuttings, his left leg got tripped by an opening whose lid was removed and kept at the side. Person got his balance by holding surrounding equipment structure. No injury or property damage.
Work Operation	Drilling operations
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	22058763 (KDC 54) TL Drilling Team V (N&WK) (NL51)
Controlling Team	Team V
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Mohamed, Sawaby Roshdy		Low	20/05/2025		Pending
Action Item Description						
Discuss the near miss incident and recommendation with all crew for implementation and prevent re-occurrence						
Follow Up						
2	Mohamed, Sawaby Roshdy		Low	20/05/2025		Pending
Action Item Description						
Carry out incident investigation of near miss to identify causes and recommendations.						
Follow Up						

Links Item List

#	Name	Type	Serial Number
Attachment List			
# Name Type			

NearMiss

Time And Place of Incident

Serial Number	NM20250507161009
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL11 - Drilling Team I (N&WK)
Reporter	Rig KWDC-11
Reported on behalf of	
Report Date	07/05/2025
Event Date/Time	06/05/2025 3:30 AM
Incident Location	Drilling Rigs
Location Detail	KWDC-11
Installation site	UN-0424
Module/Area	Mud Tanks
Unit	Mud tank

Description Of Incident

The operations were rig move and the mobile mud tank transportation. Because of the overflow of mud pit near the mud tanks, the soil under their wheels got wet and softened. As a result, when trying to move the mobile mud tank by the truck, the tank turned on the side (fortunately, it didn't tip over). The operation was stopped. Nobody was injured, no asset damaged. Risks were assessed and the mobile mud tank was transported safely using the crane. To avoid such situations in the future, it is recommended to more clearly determine the capacity of the mud pit at new facilities and place it as far away from the rig units as possible.

Work Operation	Rig Move Operations
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	Kuwait Well Drilling Co. W.L.L. (KWDC)		
Contract No	24061248 (KWDC 11) TL Drilling Team I (N&WK)(NL11)		
Controlling Team			
Subcontractor Name			
Near Miss Priority	Medium		
Approved By			Approver Name
TL - HSE (Asset/Directorate)			AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)
			Approval Status
			Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rig KWDC-11		Medium	14/05/2025		Pending

Action Item Description

To discuss with TP of heavy oil drilling rigs to more clearly determine the capacity of the mud pit at new facilities and place it as far away from the rig units as possible.

Follow Up

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250506131006
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	Kuwait Drilling Co. (Rig 49)
Reported on behalf of	Oz, Kasim Semih (Supervisor, KOC No - 27976)
Report Date	06/05/2025
Event Date/Time	06/05/2025 1:55 AM
Incident Location	Drilling Rigs
Location Detail	KDC-49
Installation site	SA 1191
Module/Area	Tool Bin Area.
Unit	1
Description Of Incident	Supervisor had Instructed the Asst Driller to check the Drill pipe in the Tool bin area. As AD was checking the pipes in the Tool bin area and going around tool bin he was about to trip and fall down, immediately he took the panic grip and stabilize himself. On observation he found that Cut drill line pieces were kept under the drilling pipes for easy access of forklift and some pieces were protruding out. Immediately called the welder and got the extension pieces cut and leveled the same. Closed.

Work Operation Drilling operations

Other Work operation

Status Open

Involved Factors

Company/Party Involved KUWAIT DRILLING CO.

Contract No 22058759 (KDC 49) TL Drilling Team V (N&WK) (NL51)

Controlling Team V

Subcontractor Name

Near Miss Priority Low

Approved By Approver Name Approval Status

TL - HSE (Asset/Directorate) AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672) Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Kuwait Drilling Co. (Rig 49)		Low	20/05/2025	11/05/2025	Finished before 9 days

Action Item Description

Discuss the near miss incident and recommendation with all crew for implementation and prevent re-occurrence

Follow Up

1. Discuss & share the near miss with welder & crew in pre-tour meeting and encouraged to use STOP WORK AUTHORITY and reporting of Near Miss. 2. Ensure all extended protruding Drill line pieces are cut to edges levelClosed

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number NM20250506211011

Directorate North & West Kuwait Directorate

Group Drilling Group (N&WK)

Team NL21 - Drilling Team II (N&WK)

Reporter RIG NDSC-18

Reported on behalf of Panchavarnam, Manoharan (Supervisor, KOC No - 11438)

Report Date 06/05/2025

Event Date/Time 06/05/2025 9:30 AM

Incident Location Drilling Rigs

Location Detail NDSC-18

Installation site SA-1195

Module/Area NK-SABRIYA

Unit	RIG FLOOR
Description Of Incident	While attempting to install 7" shooting nipple, the logging service company crew used a step ladder to gain elevation. However, the ladder did not provide sufficient height. To compensate, the crew placed an empty plastic drum on top of the step ladder and attempted to use it as an extended platform. One crew member climbed onto the drum, lost balance slightly, and was nearly missed to fall due to the instability of the makeshift setup.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	National Drilling & Services Company LLC	
Contract No	22058767 (NDSC -18) Drilling Team (22)(EB72) (Old)(Closed)	
Controlling Team	DRILLING TEAM II(N&WK)	
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	RIG NDSC-18		Low	13/05/2025	06/05/2025	Finished before 7 days

Action Item Description

1. The activity was immediately suspended. 2. The crew was educated on the hazards of using unapproved or makeshift tools and platforms. 3. A toolbox talk was conducted to reinforce proper working-at-height procedures and the importance of using certified access equipment only.

Follow Up

1. Ensure all workers and third-party crews are trained on safe work practices. 2. Regularly inspect and monitor work practices during critical operations. 3. Enforce strict compliance with approved tools and equipment usage.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250506221013
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	Alam, Mohammad Aftab
Reported on behalf of	Alam, Mohammad Aftab (HSE Supervisor, KOC No - 19093)

Report Date	06/05/2025	
Event Date/Time	06/05/2025 5:15 AM	
Incident Location	Drilling Rigs	
Location Detail	SD-16	
Installation site	RIG SD 16, WELL UG 396, WEST KUWAIT	
Module/Area	RIG SD 16, WELL UG 396, WEST KUWAIT	
Unit	II	
Description Of Incident	The Operation was POOH Laydown 6.5/8 Heavy weight DP. While laying down 6.5/8 HWDP from the Mast and started to use the manual tongs due to over torque connections, All crew at Rig Floor working as a Team 3 crew member placed the tongs on the tubular and jerked on them to get a good bite on the pipe. While extending the Ezy torque line the 4th FM was passing by to engage the HPU. The 4th FM tripped over the Ezy torque line but he managed to regain his body balance by holding onto Iron roughneck. No injury or Accident occurred by this event it is classified as a Near Miss.	
Work Operation	Drilling operations	
Other Work operation		
Status	Closed	
Involved Factors		
Company/Party Involved	Sun Drilling	
Contract No	22058777 (SD 16) TL Drilling Team II (N&WK) (NL21)	
Controlling Team	II	
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Alam, Mohammad Aftab		Low	13/05/2025	06/05/2025	Finished before 7 days

Action Item Description

Slip, Trip Fall Hazard refresher Training Awareness session to be conducted with all crew. Must always Maintain Good communication with each other while engaging in any task. SWA Training to be conducted with crew. Near Miss to be communicated to all Rig crew

Follow Up

1. Stopped the Job and discussed regarding Slip, Trip Fall hazard and to be extra cautious at work. 2. Driller discussed regarding NM & informed to check your surroundings to avoid Slip, Trip, Fall Hazard. 3. Mass Housekeeping conducted on the Rig floor . 4. Workplace hazard identification & Stop work authority refresher awareness organized.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250507101004
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Kuwait Drilling Co. (Rig 62)
Reported on behalf of	Nair, Sherin Kumar (HSE Supervisor, KOC No - 12077)
Report Date	07/05/2025
Event Date/Time	06/05/2025 10:25 AM
Incident Location	Drilling Rigs
Location Detail	KDC-62
Installation site	Rig stie
Module/Area	NK
Unit	

Description Of Incident
One person While conducting inspection of fire hose box in front of company man office, when opened the box one big roll of hose and fire nozzle fell out of box, immediately he removed his foot so did not fell on his foot. No injury or damage to hoses or nozzles. This may be due to recent heavy wind conditions due to which inside items (nozzles and hose) moved its position inside Box.

Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	22058764 (KDC 62) TL Drilling Team III (N&WK) (NL31)
Controlling Team	
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Kuwait Drilling Co. (Rig 62)		Low	14/05/2025	15/05/2025	Finished late by 1 days

Action Item Description

To remove three hoses and secure only two hoses in all the boxes, additionally to check all the hose boxes at the rig maintaining safe distance.

Follow Up

Completed.

2	Kuwait Drilling Co. (Rig 62)	Low	14/05/2025	15/05/2025	Finished late by 1 days
---	------------------------------	-----	------------	------------	-------------------------

Action Item Description

To discuss the near miss in the weekly/tour meeting with all the crew for awareness.

Follow Up

Near miss incident discussed in HSE meeting.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250509151003
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Rig Sinopec 285
Reported on behalf of	Salem Mutheeb AlAbdali (Drilling & Workover Engineer (UD), KOC No - 85870)
Report Date	09/05/2025
Event Date/Time	04/05/2025 11:35 AM
Incident Location	Drilling Rigs
Location Detail	Sinopec-285
Installation site	rig floor
Module/Area	NK
Unit	rig floor

Description Of Incident
while RIH with casing observed that crew came to the rig floor with new joint, and crew still worked, being around the rotary table to latch casing tong on to casing, make up new joint , stopped the banksman, requested to wait with new joint till nobody stay at line of fire between the rotary table and v door, just after that proceed lifting, remind also to crew to always use hand free tools and easy to get hit by casing joint while its on the crane lifted, can swing due to wind easy. Discussed with all at the rig floor and continued after that in safe way.

Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	
Contract No	
Controlling Team	3
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rig Sinopec 285		High	22/05/2025	15/05/2025	Finished before 7 days
Action Item Description						
Discuss Near miss incident with rig crew personnel.						
Follow Up						
Completed.						
Links Item List						
#	Name	Type	Serial Number			
Attachment List						
#	Name	Type				

NearMiss

Time And Place of Incident

Serial Number	NM20250504171002
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	RIG NDSC-18
Reported on behalf of	Panchavarnam, Manoharan (Supervisor, KOC No - 11438)
Report Date	04/05/2025
Event Date/Time	03/05/2025 5:30 PM
Incident Location	Drilling Rigs
Location Detail	NDSC-18
Installation site	NDSC-18/SA-1195
Module/Area	NK- SABRIYA
Unit	RIG FLOOR
Description Of Incident	While Floormen were making up 9 5/8" Scraper with 5" DP stand, they attempted to hold the scraper with a feed through pipe resting on the master bush hole at the bottom without proper anchoring. Due to the weight and height of the scraper, it became unstable and about to slip-off, posing a risk to the personnel and equipment.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	National Drilling & Services Company LLC	
Contract No	22058767 (NDSC -18) Drilling Team (22)(EB72) (Old)(Closed)	
Controlling Team	DRILLING TEAM II (N&WK)	
Subcontractor Name		
Near Miss Priority	Medium	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	RIG NDSC-18		Medium	11/05/2025	04/05/2025	Finished before 7 days

Action Item Description

-The operation was immediately stopped. -Ensured Tool Pusher actively monitoring BHA make up -Conducted a safety toolbox talk emphasizing the Line of Fire (LOF) -Instructed to make up, such items only on the rotary or in the mouse hole with proper safety clamps.

Follow Up

Discussed the near miss with both the shifts. Refresher training recommended for floor crew on handling heavy tools.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250507171010
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL11 - Drilling Team I (N&WK)
Reporter	Rig KWDC-11
Reported on behalf of	Rig KWDC-12
Report Date	07/05/2025
Event Date/Time	01/05/2025 5:00 PM
Incident Location	Drilling Rigs
Location Detail	KWDC-12
Installation site	UN-0562
Module/Area	NK
Unit	Pipe racks

Description Of Incident
Due to the stoppers being removed from the pipe racks, the stored drill pipes fell from the pipe racks to the ground. No one was injured when the pipes fell. Discussed the NM with the Rig management team and the crew members who were preparing casing on similar pipe racks nearby. This is a new rig and almost all pipe racks on the site do not have stoppers and pipe falls can happen again and people may get hurt.

Work Operation	Commissioning
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	Kuwait Well Drilling Co. W.L.L. (KWDC)
Contract No	24061249 (KWDC 12) TL Drilling Team I (N&WK) (NL11)
Controlling Team	
Subcontractor Name	
Near Miss Priority	Medium

Approved By	Approver Name	Approval Status
-------------	---------------	-----------------

TL - HSE (Asset/Directorate)

AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)

Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rig KWDC-12		Medium	14/05/2025		Pending

Action Item Description

It is necessary to provide pipe racks with devices that prevent pipes from falling off them.

Follow Up

All pipe racks were equipped with devices that prevent pipes from falling off them.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250502101001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	RIG NDSC-18
Reported on behalf of	Panchavarnam, Manoharan (Supervisor, KOC No - 11438)
Report Date	02/05/2025
Event Date/Time	30/04/2025 1:00 PM
Incident Location	Drilling Rigs
Location Detail	NDSC-18
Installation site	SA-1195
Module/Area	SABARIA
Unit	RIG FLOOR
Description Of Incident	While P/U & M/U BHA, a hammer slipped from the floor man hand. The floor man was wearing gloves that had become slippery due to exposure to Oil Based Mud. At that time of the incident, another crew member was present in the immediate vicinity, but fortunately, no one was injured.
Work Operation	Drilling operations
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	National Drilling & Services Company LLC
Contract No	22058767 (NDSC -18) Drilling Team (22)(EB72) (Old)(Closed)
Controlling Team	DRILLING II(N&WK)
Subcontractor Name	

Near Miss Priority	Low		
Approved By		Approver Name	Approval Status
TL - HSE (Asset/Directorate)		AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	RIG NDSC-18		Low	09/05/2025	02/05/2025	Finished before 7 days

Action Item Description

Work was temporarily stopped and conducted safety toolbox talk to wear proper PPE. Reinforce regular inspection and replacement of PPE as needed. Advised to use gloves with improved grip suitable for the handling tool while working OBM.

Follow Up

Discussed the incident with pre tour meeting of both the crew. Advised to check their wearing PPE time to time.

Links Item List

#	Name	Type	Serial Number
Attachment List			

#	Name	Type
Attachment List		

NearMiss

Time And Place of Incident

Serial Number	NM20250428151005
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	Rig GW-172
Reported on behalf of	Elmorshedy, Salaheldin Abdelfattah (Drilling Supervisor, KOC No - 12171)
Report Date	28/04/2025
Event Date/Time	28/04/2025 8:45 AM
Incident Location	Drilling Rigs
Location Detail	GW-172
Installation site	GW 172
Module/Area	NK
Unit	Trailer/truck

Late at night on April 27, 2025, The 5 inch casing 26 Joint was backload into trailer(Plate number - 14/39974.) Around 8:00 AM on the next day (April 28,2025), the trailer departed from the Rig site to Yard -04. When the trailer reached the roundabout near gate #2, it turned left onto gate #1 road. Suddenly, the one casing holding rear strop/ belt broke when the trailer crossed the hump, causing the five-inch casings fall on the ground from rear side of trailer. Immediately stopping the trailer on the road and the driver reported near miss to the rig at around 8:45 AM. There have been no reports of property damage or worker injuries. NOTE :(There was securing 5-inch casing by three strops/belts and 04 no's side stoppers while departed from the Rig site to Yard -04)

Description Of Incident

Work Operation	Drilling operations
Other Work operation	

Status Open

Involved Factors

Company/Party Involved	Great Wall Drilling Company, China
Contract No	22058756 (GW 172) TL Drilling Team V (N&WK) (NL51)
Controlling Team	Drilling Team -V (N&WK)
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaq, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Approved

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Elmorshedy, Salaheldin Abdelfattah		Medium	06/05/2025	04/05/2025	Finished before 2 days
Action Item Description						
Carry out near miss incident investigation report and identify the causes and appropriate control measures						
Follow Up						
Investigation has done & causes, control measures have identified.						
2	Elmorshedy, Salaheldin Abdelfattah		Low	06/05/2025	04/05/2025	Finished before 2 days
Action Item Description						
Discuss the NM incident with all crew & implement the recommendations.						
Follow Up						
NM discussed with crew & recommendations have implemented.						

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250429061001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Nair, Sherin Kumar
Reported on behalf of	Korkmaz, Alican (Drilling Supervisor, KOC No - 13198)
Report Date	29/04/2025
Event Date/Time	28/04/2025 8:50 AM
Incident Location	Drilling Rigs
Location Detail	BHDC-40

Installation site	Rig Site
Module/Area	NK
Unit	Welding shop
Description Of Incident	At about 0850 hrs on 28 April the welder was working with hammer for clearing the bend of the rod. He worked continuously with Hammer, but the bend was not clear. Then he applied excessive power for hammering , immediately the Hammer Head was released from the Hammer head released from handle and hit the nearby Trash bin. No one was in the line of fire. So no injury or damage to anyone. Immediate Actions taken Discussed in the meeting. Checked all the hand tools for any loose connections. Asked everyone in the meeting to check the hand tools before use. Took out the hammer out of service.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	BHDC CNPC- Bohai Drilling Engineering Company Limited	
Contract No	18052314 (BHDC 40) TL Drilling Team III (N&WK) (NL31)	
Controlling Team		
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	BHDC-40		Low	06/05/2025	15/05/2025	Finished late by 9 days
Action Item Description						
Discuss the near miss in the meeting and refresh in house training of safe use of hand tools						
Follow Up						
Near miss incident discussed with crew.						
2	BHDC-40		Low	06/05/2025	15/05/2025	Finished late by 9 days
Action Item Description						
Inspect all rig hand tools for any loose connections or any other defect						
Follow Up						
Completed.						

Links Item List

#	Name	Type	Serial Number

Attachment List

#	Name	Type

NearMiss

Time And Place of Incident

Serial Number	NM20250425081001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Rodden, Allan James
Reported on behalf of	Johnson, Alan Stuart (HSE Supervisor, KOC No - 17511)
Report Date	25/04/2025
Event Date/Time	25/04/2025 5:15 AM
Incident Location	Drilling Rigs
Location Detail	Sinopec-280
Installation site	MN0369
Module/Area	Rig Site
Unit	N&W Kuwait Drilling
Description Of Incident	While changing out elevators floorman put fingers in pinch point close to elevator lugs just as tugger was taking strain of elevators , he pulled his hand out and avoided them being pinched just in time. Job stopped and TOFS held . Discussed correct hand finger placement with all crew.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION		
Contract No	22058769 (SP 280) TL Drilling Team III (N&WK) (NL31)		
Controlling Team	N&W Kuwait Drilling team 3		
Subcontractor Name			
Near Miss Priority	Low		
Approved By	Approver Name	Approval Status	
TL - HSE (Asset/Directorate)	AL-Rushoud,AbdulAziz Saud@TL.HSE & Drilling Excellence & Workover (Team Leader HSE & Drilling Excellence & Workover, KOC No - 65712)	Pending	

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rodden, Allan James		Low	02/05/2025	14/05/2025	Finished late by 12 days

Action Item Description

Hand and finger hazards to be discussed with all crew along with reminder to wear impact gloves at next safety meeting

Follow Up

Hand and finger hazards was discussed with all crew along with reminder to wear impact gloves at the safety meeting .Evidence attached

Links Item List

#	Name	Type	Serial Number

Attachment List

#	Name	Type

NearMiss

Time And Place of Incident

Serial Number	NM20250426091002
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	RIG NDSC-18
Reported on behalf of	Panchavarnam, Manoharan (Supervisor, KOC No - 11438)
Report Date	26/04/2025
Event Date/Time	25/04/2025 11:00 AM
Incident Location	Drilling Rigs
Location Detail	NDSC-18
Installation site	Rig NDSC18, Well SA-1195, NORTH KUWAIT
Module/Area	Rig NDSC18, Well SA-1195, NORTH KUWAIT
Unit	II
Description Of Incident	While a floorman was passing from the mud tank to the mud lab, he encountered a wash gun hose that was spread loosely across the walkway, as he stepped forward, he tripped over the hose, Fortunately, he managed to grab onto the handrails, preventing a fall and potential injury.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	National Drilling & Services Company LLC
Contract No	22058767 (NDSC -18) Drilling Team (22)(EB72) (Old)(Closed)
Controlling Team	II
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Alam, Mohammad Aftab		Low	03/05/2025	26/04/2025	Finished before 7 days

Action Item Description

1. Ensure all hoses and equipment are properly stowed or secured when not in use. 2. Conduct a safety toolbox talk emphasizing the importance of keeping walkways clear. 3. Place visual markers or covers over hoses if they must temporarily cross walk paths. 4. Implement routine housekeeping checks during shift changes. 5. Near Miss to be communicated to all crew & workplace hazards identification awareness to be organized.

Follow Up

The floorman regained his balance using the handrails and avoided falling. The wash gun hose was immediately repositioned to a safer location to clear the walkway. Near Miss communicated to all crew & workplace hazards identification awareness organized.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250425171002
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	Alam, Mohammad Aftab
Reported on behalf of	Elhamouly, Hamdy (Drilling Supervisor, KOC No - 12114)
Report Date	25/04/2025
Event Date/Time	24/04/2025 2:25 PM
Incident Location	Drilling Rigs
Location Detail	SD-16
Installation site	Rig SD16, Well UG-0396, West Kuwait
Module/Area	Rig SD16, Well UG-0396, West Kuwait
Unit	II
Description Of Incident	The Operation was Conducting Housekeeping inside Store container, A Roustabout was performing housekeeping inside a container, and was arranging cartoon boxes in the store in systematic order. Unfortunately, one of the boxes slipped from his hand and fell, narrowly missing his foot. Fortunately, no injuries were sustained, and this event is classified as a Near Miss. Findings: Environmental conditions: Day time / dry. No personal injury or equipment damage resulted due to this event.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	Sun Drilling
Contract No	22058777 (SD 16) TL Drilling Team II (N&WK) (NL21)
Controlling Team	II
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallafl, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
---	------	---------	----------	--------	--------	--------

1	Alam, Mohammad Aftab	Low	02/05/2025	25/04/2025	Finished before 7 days
---	----------------------	-----	------------	------------	------------------------

Action Item Description

1-The proper body positioning for racking materials inside the store and safe manual handling techniques to be discussed with involved crew. 2- The Near Miss to be discussed with All crew members regarding lesson learnt to avoid similar occurrence. 3- Sufficient Lighting to be provided at the Night time at all container caravan skid.

Follow Up

The proper body positioning for racking materials inside the store and safe manual handling techniques were discussed with the Roustabout. The Near Miss was discussed with All crew members regarding lesson learnt to avoid similar occurrence. Sufficient Lighting provided at the Night time at all container caravan skid.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250430161006
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	BWD 158
Reported on behalf of	Boussella, Ahmed (Drilling & Workover Engineer, KOC No - 167301)
Report Date	30/04/2025
Event Date/Time	24/04/2025 8:45 AM
Incident Location	Drilling Rigs
Location Detail	BWD-158
Installation site	Rig Site / BWD 158
Module/Area	NK
Unit	Well Head-Section-C
Description Of Incident	On 24/4/2025, at approximately 08:45, during a 13 5/8" BOP pressure test while gradually increasing pressure with a mud pump, an abnormal sound was heard around the BOP area. A visual inspection revealed that Section -C well head alignment screw pins (2 no's) had been parted from the well head and were approximately two meters away from the well head. The workplace area was barricaded, and no one was present near the BOP area during BOP Pressure test. There have been no reports of property damage or worker injuries
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	BURGAN CO FOR WELL DRILLING, TRDG & MAINT
Contract No	18052310 (BWD 158) TL Drilling Team V (N&WK) (NL51)
Controlling Team	Drilling Team -V (N&WK)
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
-------------	---------------	-----------------

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	BWD 158		Low	08/05/2025	01/05/2025	Finished before 7 days

Action Item Description

Carry out near miss incident investigation report and identify the causes and appropriate control measures

Follow Up

Investigation done & control measures implemented.

2	BWD 158	Low	08/05/2025	01/05/2025	Finished before 7 days
---	---------	-----	------------	------------	------------------------

Action Item Description

Discuss the NM with all crew & implement the recommendations

Follow Up

Discussed NM with all crew.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250422091005
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	Rig GW-172
Reported on behalf of	Elmorshedy, Salaheldin Abdelfattah (Drilling Supervisor, KOC No - 12171)
Report Date	22/04/2025
Event Date/Time	21/04/2025 12:30 PM
Incident Location	Drilling Rigs
Location Detail	GW-172
Installation site	Rig Site/GW 172
Module/Area	NK
Unit	Rig Fly camp ladder
Description Of Incident	On April 21, 2025, at 12:30 Hrs. After the pre-tour meeting, a roustabout who had just off duty went to the dining room to pick up his personal belongings. When he reached the entrance of the dining room and was about to open it, suddenly the door was quickly pushed and open from the inside by another crew member. The roustabout subconsciously avoid door hit, he stepping back that resulted lost his balance, but fortunately, he managed to stabilize his body by holding onto the handrail Thus, Roustabout Avoid to fall on the ground. No injuries or property damage have been reported.
Work Operation	Drilling operations
Other Work operation	

Status Closed

Involved Factors

Company/Party Involved	Great Wall Drilling Company, China
Contract No	22058756 (GW 172) TL Drilling Team V (N&WK) (NL51)
Controlling Team	Drilling Team- V(N&WK)
Subcontractor Name	
Near Miss Priority	Low
Approved By	Approver Name Al-Qalla, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)
TL - HSE (Asset/Directorate)	Approval Status Approved

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Elmorshedy, Salaheldin Abdelfattah		Low	29/04/2025	24/04/2025	Finished before 5 days
Action Item Description						
Carry out incident investigation of near miss to identify causes and recommendations.						
Follow Up						
Incident investigation done.						
2	Elmorshedy, Salaheldin Abdelfattah		Low	29/04/2025	24/04/2025	Finished before 5 days
Action Item Description						
Discuss the near miss incident and recommendation with all crew for implementation and prevent re-occurrence.						
Follow Up						
Discussed with all crew						

Links Item List

#	Name	Type	Serial Number
Attachment List			
#	Name	Type	

NearMiss

Time And Place of Incident

Serial Number	NM20250422101007
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	National Drilling & Service Co. 16
Reported on behalf of	Syromyatnikov, Anton (Supervisor, KOC No - 28524)
Report Date	22/04/2025
Event Date/Time	21/04/2025 11:40 AM
Incident Location	Drilling Rigs
Location Detail	NDSC-16

Installation site	RA 1024
Module/Area	NK
Unit	Cat walk area
Description Of Incident	On 21 APR 2025 at 11:40 hours, it was observed that a Floorman was walking towards the toolbox near the catwalk area and nearly tripped. Upon inspection, it was found that wire rope slings were lying on the ground, creating a tripping hazard. The slings were promptly removed, the area was cleaned, and the slings were properly stored in their designated location. Note : There were no injuries, no property damage, and no environmental impact.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	National Drilling & Services Company LLC	
Contract No	22058765 (NDSC 16) TL Drilling Team V (N&WK) (NL51)	
Controlling Team	Team V (N&WK)	
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaq, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Approved

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	National Drilling & Service Co. 16		Low	29/04/2025	23/04/2025	Finished before 6 days

Action Item Description

Discuss near miss with the crew during the pre-tour meeting, with emphasis on utilizing Stop Work Authority and the importance of reporting near misses.

Follow Up

Discussed with crew

2	National Drilling & Service Co. 16	Low	29/04/2025	23/04/2025	Finished before 6 days
---	------------------------------------	-----	------------	------------	------------------------

Action Item Description

Perform Housekeeping and all the slings need to be properly arranged in their designated storage area.

Follow Up

Housekeeping performed.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250424111002
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	Rig Sinopec 283
Reported on behalf of	Jamal, Abdullah Ali Abdulrasoul (Engineer Rig Operations, KOC No - 81099)
Report Date	24/04/2025
Event Date/Time	21/04/2025 9:15 AM
Incident Location	Drilling Rigs
Location Detail	Sinopec-283
Installation site	Rig SP 283, Well BH-0282, Behra, North Kuwait
Module/Area	Rig SP 283, Well BH-0282, Behra, North Kuwait
Unit	II
Description Of Incident	Welder was performing grinding task by using baby grinder machine, Safety handle was detached from it. During operation grinder machine slipped from his hand & dropped down to the ground, there is no injury or property damaged reported.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION		
Contract No	22058773 (SP-283) TL Drilling Team (22) (EB72)(Old)(Closed)		
Controlling Team	II		
Subcontractor Name			
Near Miss Priority	Low		
Approved By	Approver Name	Approval Status	
TL - HSE (Asset/Directorate)	AL-Rushoud,AbdulAziz Saud@TL.HSE & Drilling Excellence & Workover (Team Leader HSE & Drilling Excellence & Workover, KOC No - 65712)	Pending	

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Alam, Mohammad Aftab		Low	01/05/2025	24/04/2025	Finished before 7 days

Action Item Description

1. Always ensure hand and power tools inspection prior to perform any task. 2. Lesson and learn shall be discussed during daily safety meeting. 3. All involved personnel to be trained related to hand, power tools & grinding task. 4 Safe use of grinding machine & Near miss Lesson learn to be discussed

Follow Up

- Job was stopped, Person was called, immediately handle of the grinder attached. • Lesson and learn been discussed during daily safety meeting and PTSM with all crew members.

Links Item List

#	Name	Type	Serial Number

Attachment List

#	Name	Type

NearMiss

Time And Place of Incident

Serial Number	NM20250420141034	
Directorate	North & West Kuwait Directorate	
Group	Drilling Group (N&WK)	
Team	NL11 - Drilling Team I (N&WK)	
Reporter	Macpherson, Brian	
Reported on behalf of		
Report Date	20/04/2025	
Event Date/Time	20/04/2025 8:45 AM	
Incident Location	Drilling Rigs	
Location Detail	KDC-27	
Installation site	MN-0355	
Module/Area	WK	
Unit	Rig Floor	
Description Of Incident	While running in hole, picking up 3 1/2" EUE Tubing joints from catwalk, the Driller was lowering the tubing string to the rotary with the Travelling Block, as two crew members waited to set the manual slips. As he lowered slowly, the crew members did not pull the slips into the rotary bowl inserts in time, causing the elevators to land out on top of the slips, with the bottom of the slips still sitting on top of the rotary table. The Driller then picked up, crew set slips and driller lowered string to unlatch elevators.	
Work Operation	Drilling operations	
Other Work operation		
Status	Closed	
Involved Factors		
Company/Party Involved	KUWAIT DRILLING CO.	
Contract No	22058761 (KDC 27) TL Drilling Team I (N&WK) (NL11)	
Controlling Team	NL11	
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

2	Macpherson, Brian	High	20/04/2025	20/04/2025	Finished on Time
Action Item Description					
Near Miss to be discussed at pre tour meeting with other crew to ensure lessons learned are communicated					
Follow Up					
	Near Miss discussed with and video watched by incoming crew at pre tour meeting				
3	Macpherson, Brian	High	27/04/2025	20/04/2025	Finished before 7 days
Action Item Description					
Visual inspection of slips to be completed to verify no damage to handles, connecting pins or slips body					
Follow Up					
	Slips inspected and no damage observed to their components				
Links Item List					
#	Name	Type	Serial Number		
Attachment List					
#	Name	Type			

NearMiss

Time And Place of Incident

Serial Number	NM20250420091006
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL41 - Drilling Team IV (N&WK)
Reporter	BHDC-39 Drilling Rig
Reported on behalf of	EISafany, Wael Mahfouz (Supervisor, KOC No - 12166)
Report Date	20/04/2025
Event Date/Time	17/04/2025 3:00 PM
Incident Location	Drilling Rigs
Location Detail	BHDC-39
Installation site	BH-0304
Module/Area	NK
Unit	

Description Of Incident On 17th April, 2025 at around 3pm, an employee was conducting housekeeping on the rig floor. While washing the area behind the draw works, he tripped over the hose of the wash gun. He stumbled but managed to grab onto the fire hose box nearby, which helped him regain his balance and prevented a fall. Following this incident, a safety stand-down meeting was held with the crew to raise awareness about slip and trip hazards. The near miss was discussed during pre-tour meetings with the team, and training was provided on slip and trip hazards and their prevention.

Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	CNPC Bohai Drilling Engineering Company Limited
Contract No	18052410 (BHDC 39) TL Drilling Team IV (N&WK) (NL41)
Controlling Team	TEAM IV (N&WK)

Subcontractor Name	
Near Miss Priority	Low
Approved By	Approver Name
TL - HSE (Asset/Directorate)	Alenezi, Abdurrahman @ TL. Health Safety and Environment (Gas) (Team Leader Health, Safety & Environment (Gas), KOC No - 63923)
	Approval Status
	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	BHDC-39 Drilling Rig		Low	11/05/2025	04/05/2025	Finished before 7 days

Action Item Description

The near miss was discussed during pre-tour meetings with the team, and training was provided on slip and trip hazards and their prevention.

Follow Up

The near miss was discussed during pre-tour meetings with the team, and training was provided on slip and trip hazards and their prevention.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250415171005
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Emirhan, Zafer
Reported on behalf of	
Report Date	15/04/2025
Event Date/Time	15/04/2025 7:30 PM
Incident Location	Drilling Rigs
Location Detail	KDC-53
Installation site	KDC-53
Module/Area	Pipe Rack Area
Unit	Pipe Rack Area
Description Of Incident	During 9 5/8" casing RIH job, Roustabout has tied tagline in casing. While lifting from crane, at approx. 5-meter height, the protector (around 0.5kg) has fallen down with tagline. The area was clear, and no one was in line of fire.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.	
Contract No	22058762 (KDC 53) TL Drilling Team III (N&WK) (NL31)	
Controlling Team	3	
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Kuwait Drilling Co. (Rig 53)		High	22/05/2025	15/05/2025	Finished before 7 days

Action Item Description

Discuss Near miss incident with rig crew.

Follow Up

Completed.

Links Item List

#	Name	Type	Serial Number
1	NM Report		Near Miss Report 15-04-2025.docx

NearMiss

Time And Place of Incident

Serial Number	NM20250415101001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	BWD 158
Reported on behalf of	Bhat, Bipin (Drilling Supervisor, KOC No - 25160)
Report Date	15/04/2025
Event Date/Time	12/04/2025 10:45 AM
Incident Location	Drilling Rigs
Location Detail	BWD-158
Installation site	Rig Site/ BWD 158
Module/Area	NK
Unit	Manlift
Description Of Incident	At about 10:45 Hrs. on April 12, 2025, A crew member was preparing to enter in the man lift / Genie basket. When he lifted the middle railing of the basket to enter ,Suddenly his leg got slipped and he was about to fall. Immediately he held the railing of Man lift basket and saved himself from falling on the ground . There was no reported personnel injury or property damaged.

Work Operation Drilling operations

Other Work operation

Status Closed

Involved Factors

Company/Party Involved BURGAN CO FOR WELL DRILLING, TRDG & MAINT

Contract No 18052310 (BWD 158) TL Drilling Team V (N&WK) (NL51)

Controlling Team Drilling Team-V (N&WK)

Subcontractor Name

Near Miss Priority Low

Approved By Approver Name Approval Status

TL - HSE (Asset/Directorate) AL-Rushoud,AbdulAziz Saud@TL.HSE & Drilling Excellence & Workover (Team Leader HSE & Drilling Excellence & Workover, KOC No - 65712) Approved

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Patel, Joyalkumar Shirishbhai		Low	24/04/2025	17/04/2025	Finished before 7 days

Action Item Description

Carry out incident investigation of near miss to identify causes and recommendations.

Follow Up

Incident review of the near miss carried out.

2	Patel, Joyalkumar Shirishbhai	Low	24/04/2025	17/04/2025	Finished before 7 days
---	-------------------------------	-----	------------	------------	------------------------

Action Item Description

Discuss the near miss incident and recommendation with all crew for implementation and prevent re-occurrence.

Follow Up

Incident and lessons learnt discussed with all crew.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number NM20250410161007

Directorate North & West Kuwait Directorate

Group Drilling Group (N&WK)

Team NL51 - Drilling Team V (N&WK)

Reporter RIG ERC-1

Reported on behalf of

Report Date 10/04/2025

Event Date/Time 10/04/2025 10:25 AM

Incident Location	Drilling Rigs
Location Detail	ERC-01
Installation site	UN-0429
Module/Area	NK
Unit	Rig Store
Description Of Incident	On 10th April, 2025 at 10:25 AM, a person went to the rig store to pick material as instructed from his supervisor. While walking in the store, he tripped on the item on the floor and almost fell down. He managed to stop his fall by catching the nearby rack. Fortunately, he faced no injuries. Incident was discussed with the crew, proper foot placement, watch your steps were reiterated to all.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	Engineering Refineries General Trading and Contracting Company W.L.L (ERC)
Contract No	24061250 (ERC 01) TL Drilling Team V (N&WK)
Controlling Team	Drilling team V (N&WK)
Subcontractor Name	
Near Miss Priority	Low
Approved By	Approver Name
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)
	Approval Status
	Approved

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Singh, Santosh Kumar		Low	22/04/2025	15/04/2025	Finished before 7 days
Action Item Description						
Investigate the near miss incident and identify the causes and recommendations.						
Follow Up						
Near miss incident reviewed and recommendations identified.						
2	Singh, Santosh Kumar		Low	22/04/2025	15/04/2025	Finished before 7 days
Action Item Description						
Discuss the near miss incident, causes and lessons learnt with all rig crew.						
Follow Up						
Incident and lessons learnt discussed with rig crew.						

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250408141011	
Directorate	North & West Kuwait Directorate	
Group	Drilling Group (N&WK)	
Team	NL51 - Drilling Team V (N&WK)	
Reporter	Kuwait Drilling Co. (Rig 49)	
Reported on behalf of	Pal, Gaurav (Drilling Supervisor, KOC No - 22090)	
Report Date	08/04/2025	
Event Date/Time	08/04/2025 1:50 PM	
Incident Location	Drilling Rigs	
Location Detail	KDC-49	
Installation site	SA 1191	
Module/Area	NK	
Unit	Cat walk Area	
Description Of Incident	During the Tightening of DSAF bolts and nuts with hammer wrench, one worker was striking the hammer wrench with a hammer while another worker was standing directly in front of him. During the operation, the hammer unexpectedly moved in the direction of the person standing in front. Fortunately, the individual observed the movement in time and quickly moved aside, avoiding potential injury. No injuries, no property damage, and no environmental impact were reported	
Work Operation	Drilling operations	
Other Work operation		
Status	Closed	
Involved Factors		
Company/Party Involved	KUWAIT DRILLING CO.	
Contract No	22058759 (KDC 49) TL Drilling Team V (N&WK) (NL51)	
Controlling Team	Drilling Team V (N&WK)	
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Approved

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Kuwait Drilling Co. (Rig 49)		Low	15/04/2025	13/04/2025	Finished before 2 days

Action Item Description

Discuss & share the near miss with all crew in pre-tour meeting and encouraged to use STOP WORK AUTHORITY and reporting of Near Miss

Follow Up

Incident discussed with rig crew and discussed to use SWA.

2	Kuwait Drilling Co. (Rig 49)	Low	15/04/2025	13/04/2025	Finished before 2 days
----------	------------------------------	-----	------------	------------	------------------------

Action Item Description

Conduct refresher awareness session on Line of Fire.

Follow Up

Lof Awareness session carried out with crew.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250410171009
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Emirhan, Zafer
Reported on behalf of	
Report Date	10/04/2025
Event Date/Time	08/04/2025 4:00 PM
Incident Location	Drilling Rigs
Location Detail	KDC-29
Installation site	KDC-29
Module/Area	Rig Floor
Unit	Rig Floor
Description Of Incident	While preparing for liner running operation a liner hanger was picked up from catwalk to rig floor. When it came to vertical position a protector dropped down from 1 m height to rig floor. Crew were maintaining safe distance from the liner hanger. The protector could have dropped down to catwalk through V-door. No injury reported
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	22058758 (KDC 29) TL Drilling Team III (N&WK) (NL31)(Closed)
Controlling Team	3
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
---	------	---------	----------	--------	--------	--------

1	Kuwait Drilling Co. (Rig 29)	High	05/06/2025	29/05/2025	Finished before 7 days
---	------------------------------	------	------------	------------	------------------------

Action Item Description

Discuss near miss incident and lessons learnt.

Follow Up

Completed.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
1	KDC29 Near Miss Report	NM KDC29 Dropped Object.pdf

NearMiss

Time And Place of Incident

Serial Number	NM20250410171010
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Emirhan, Zafer
Reported on behalf of	
Report Date	10/04/2025
Event Date/Time	08/04/2025 4:30 PM
Incident Location	Drilling Rigs
Location Detail	KDC-29
Installation site	KDC-29
Module/Area	Rig Site
Unit	Rig Tools Storage Area
Description Of Incident	The requirement of the operation was to offload the chemicals from truck using forklift. A loose pallet was placed on the chemical drum pallet. When forklift lifted that chemical drum pallet, the loose pallet dropped down. Nobody was in line of fire and no injury reported.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	22058758 (KDC 29) TL Drilling Team III (N&WK) (NL31)(Closed)
Controlling Team	3
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Kuwait Drilling Co. (Rig 29)		High	21/05/2025	14/05/2025	Finished before 7 days

Action Item Description

Discuss near miss with rig crew and conduct awareness session.

Follow Up

Near miss incident discussed with crew and awareness session conducted.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
1	KDC29 Near Miss Report	NM KDC29 Forklift.pdf

NearMiss

Time And Place of Incident

Serial Number	NM20250408061002
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	Hawkins, Robert
Reported on behalf of	Hawkins, Robert (HSE Supervisor, KOC No - 17519)
Report Date	08/04/2025
Event Date/Time	07/04/2025 1:45 PM
Incident Location	Drilling Rigs
Location Detail	NDSC-18
Installation site	SA 1195
Module/Area	NK
Unit	NL 21

Description Of Incident

Whilst conducting a safety tour I observed that a 3rd Party was fixing a broken-down truck (VRN 21 33858), I then observed that the driver had started to reverse with a mechanic that had previously climbed onto the back of the cab to grease up the 5th wheel. I exercised my SWA and directed the driver to stop and turn off the engine and for the mechanic to climb down. I then spoke to the driver, mechanic and the Supervisor to make them aware of what had just occurred and informed them to communicate what is going to happen prior to the task, for the Supervisor to supervise the task and for the truck to be stationary with the engine turned off prior to any maintenance task. Rig Safety then held a safety standdown meeting with the 3rd party employees. Action Closed.

Work Operation

Drilling operations

Other Work operation

Status

Closed

Involved Factors

Company/Party Involved	National Drilling & Services Company LLC
Contract No	22058767 (NDSC -18) Drilling Team (22)(EB72) (Old)(Closed)
Controlling Team	NL 21
Subcontractor Name	

Near Miss Priority	Low		
Approved By		Approver Name	Approval Status
TL - HSE (Asset/Directorate)		Al-Qalla, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Approved
Comments if Action Item is not required			

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
---	------	---------	----------	--------	--------	--------

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250405111006
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	Rig AEC-254
Reported on behalf of	Durmus, Tamer (Drilling Supervisor, KOC No - 28348)
Report Date	05/04/2025
Event Date/Time	04/04/2025 12:30 PM
Incident Location	Drilling Rigs
Location Detail	AEC-254
Installation site	Rig Floor
Module/Area	
Unit	1
Description Of Incident	After RIH BHA, driller connected the Kelly connected with swivel. While driller tightening lower part of the Kelly to BHA the upper part of the Kelly connected with swivel connection opened and Kelly dislodged from upper connection of the swivel. No drop object and no property damage. Only the connection came out. Red zone was implemented at the time of the incident. Driller was not aware that the upper connection was opening during tightening the lower part. Threaded connections were verified, no damage observed.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	Action Energy Company
Contract No	24061252 (AEC 254) Drilling Team II (N&WK) (NL21)
Controlling Team	1
Subcontractor Name	

Near Miss Priority	Low		
Approved By		Approver Name	Approval Status
TL - HSE (Asset/Directorate)		AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Durmus, Tamer		Low	12/04/2025	07/04/2025	Finished before 5 days
Action Item Description						
Discuss the near miss and potential consequences of the event with all crew members in the next meeting.						
Follow Up						
Awareness Completed						
2	Durmus, Tamer		Low	12/04/2025	07/04/2025	Finished before 5 days
Action Item Description						
Conduct In-house Refresh Training " connection of kelly with BHA/ tubing/casing						
Follow Up						
In-House Completed						

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
1	NM Report	AEC 254 Near Miss Report 04.04.2025.pdf
2	Report	NEAR MISS CLOSEOUT 04-04-2025_compressed.pdf

NearMiss

Time And Place of Incident

Serial Number	NM20250406151012
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	Kuwait Drilling Co. (Rig 54)
Reported on behalf of	Sinha, Tarun Kumar (Drilling Supervisor, KOC No - 21403)
Report Date	06/04/2025
Event Date/Time	03/04/2025 10:30 AM
Incident Location	Drilling Rigs
Location Detail	KDC-54
Installation site	Rig Site /KDC 54
Module/Area	NK
Unit	Monkey Board -Air loop manifold cover
Description Of Incident	On 3rd April-25 at around 1030 hours, it was observed by DM that Air loop cascade manifold plastic cover is broken & fell on monkey board, which could be drops from monkey board. DM brought it down the cover & reported to the driller. No injury no damage

Work Operation Drilling operations

Other Work operation

Status Closed

Involved Factors

Company/Party Involved KUWAIT DRILLING CO.

Contract No 22058763 (KDC 54) TL Drilling Team V (N&WK) (NL51)

Controlling Team Drilling Team -V (N&WK)

Subcontractor Name

Near Miss Priority Low

Approved By Approver Name Approval Status

TL - HSE (Asset/Directorate) Al-Qalla, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672) Approved

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Patel, Joyalkumar Shirishbhai		Low	17/04/2025	10/04/2025	Finished before 7 days

Action Item Description

Carry out near miss incident review and identify the causes and appropriate control measures.

Follow Up

Assigned action item completed.

2	Patel, Joyalkumar Shirishbhai	Low	17/04/2025	10/04/2025	Finished before 7 days
---	-------------------------------	-----	------------	------------	------------------------

Action Item Description

Discuss the near miss incident with all rig crew and implement the recommendations from the incident investigation.

Follow Up

Discussed the incident actions with all crew and implemented the recommendations. Evidence attached.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number NM20250403091003

Directorate North & West Kuwait Directorate

Group Drilling Group (N&WK)

Team NL31 - Drilling Team III (N&WK)

Reporter Rodden, Allan James

Reported on behalf of Johnson, Alan Stuart (HSE Supervisor, KOC No - 17511)

Report Date 03/04/2025

Event Date/Time 03/04/2025 5:15 AM

Incident Location	Drilling Rigs
Location Detail	SD-15
Installation site	Rig Ste UG394
Module/Area	Rig Site
Unit	N&W Kuwait Drilling
Description Of Incident	At approx 05:15 am on 3rd of April, during drilling Top hole section, 3 Bolts (Approx 200 gr each) fell from TD Stabbing Guide at a distance of Approx 60ft to drill floor. Crew were followed Red zone management and no one within drop zone at the time of incident. No injury or property damage happened in this incident. Operation was suspended, stand down meeting conducted and resume operations. Incident will be investigated to find out the cause of DROPED bolts.
Work Operation	Drilling operations
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	Sun Drilling	
Contract No	22058776 (SD 15) TL Drilling Team III (N&WK (NL31)	
Controlling Team	N&W Kuwait	
Subcontractor Name		
Near Miss Priority	Medium	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AL-Rushoud,AbdulAziz Saud@TL.HSE & Drilling Excellence & Workover (Team Leader HSE & Drilling Excellence & Workover, KOC No - 65712)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rig SD-15		High	10/04/2025	15/06/2025	Finished late by 66 days
Action Item Description		Stabbing Guide to be Removed to allow Continued Operation				
Follow Up		Stabbing Guide Removed from TDS				
2	Rig SD-15		High	10/04/2025		Pending
Action Item Description		Safety Stand Down to be performed with Both Crews				
Follow Up		Safety Stand Down Performed with Both Crews				
3	Rig SD-15		High	24/04/2025		Pending
Action Item Description		Discuss Near-miss incident with rig crew personnel.				
Follow Up						
4	Rig SD-15		High	30/04/2025		Pending
Action Item Description		DROPS survey to be conducted frequently during hard section drilling.				
Follow Up						

5	Rig SD-15	Medium	30/04/2025	Pending
Action Item Description				
Update DROPs inspection checklist with stabbing guide to be included.				
Follow Up				
6	Rig SD-15	High	15/05/2025	Pending
Action Item Description				
Consult with OEM to take necessary preventive measures to avoid recurrence.				
Follow Up				

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
1	bolt pic	bolt pic.jpg
2	stabbing guide pic	Stabbing Guide.jpg
3	Day Crew Attendance Sheet	Drop object Safety standown_Day crew.pdf
4	night Crew Attendance Sheet evidence	Drop object Safety standown_Night crew.pdf
5	Investigation Report	SD15 NMC - STABBING GUIDE BOLT DROP INCIDENT 03.04.2025_002 (2).pdf

NearMiss

Time And Place of Incident

Serial Number	NM20250410171008
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Emirhan, Zafer
Reported on behalf of	
Report Date	10/04/2025
Event Date/Time	03/04/2025 9:15 AM
Incident Location	Drilling Rigs
Location Detail	KDC-53
Installation site	KDC-53
Module/Area	Fly Camp
Unit	Fly Camp
Description Of Incident	While coming out of mess hall, he had over stepped and was about to fall but he has held the handrails there. It could have been dangerous, if fallen. While coming out he was talking to his colleague. He immediately informed HSE about this and asked to inform others for awareness.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.	
Contract No	22058762 (KDC 53) TL Drilling Team III (N&WK) (NL31)	
Controlling Team	3	
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Emirhan, Zafer		High	21/05/2025	14/05/2025	Finished before 7 days

Action Item Description

Discuss NM with crew and safety while ascending / descending stairs.

Follow Up

Near-miss discussed with rig crew.

Links Item List

#	Name	Type	Serial Number
1	KDC53 Near Miss Report	03-04-2025 NM REPORT.pdf	

NearMiss

Time And Place of Incident

Serial Number	NM20250328201001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL41 - Drilling Team IV (N&WK)
Reporter	National Drilling & Service Co. 17
Reported on behalf of	
Report Date	28/03/2025
Event Date/Time	28/03/2025 2:30 AM
Incident Location	Drilling Rigs
Location Detail	NDSC-17
Installation site	SA-1098
Module/Area	North Kuwait
Unit	

Description Of Incident During the operation of picking up the Bottom Hole Assembly (BHA), the travelling block unexpectedly started moving slowly in a downward direction. Immediate action was taken by engaging the emergency brakes; however, there was no response. The full system emergency brake (Shutdown System) was then applied, but still no response was observed. Despite the driller's efforts to stop the block, it continued to descend until it reached the rig floor. At the time of incident

there was no rig crew in the rotary area and red zone management was followed. No injury or asset damage reported.

Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	National Drilling & Services Company LLC
Contract No	22058766 (NDSC 17) TL Drilling Team IV (N&WK) (NL41)
Controlling Team	NL-41
Subcontractor Name	
Near Miss Priority	High
Approved By	Approver Name AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)
TL - HSE (Asset/Directorate)	Approval Status Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	National Drilling & Service Co. 17		Medium	22/04/2025	04/05/2025	Finished late by 12 days

Action Item Description

The mechanic should conduct daily inspections to ensure the HPU pressure remains stable and communicate with the driller regarding any fault records and perform periodic oil analysis.

Follow Up

Daily Inspections are being carried out for HPU.

2	National Drilling & Service Co. 17	Medium	22/04/2025	04/05/2025	Finished late by 12 days
---	------------------------------------	--------	------------	------------	--------------------------

Action Item Description

At each shift change, the driller must check pressure readings on the touchscreen and verify the functionality of both the emergency brake and service brake.

Follow Up

The driller checking pressure readings on the touchscreen and verifying the functionality of both the emergency brake and service brake.

3	National Drilling & Service Co. 17	Medium	22/04/2025	04/05/2025	Finished late by 12 days
---	------------------------------------	--------	------------	------------	--------------------------

Action Item Description

The mechanic should regularly check disc brake clearance according to the manual's recommendations.

Follow Up

The mechanic should regularly check disc brake clearance according to the manual's recommendations.

4	National Drilling & Service Co. 17	Medium	22/04/2025	04/05/2025	Finished late by 12 days
---	------------------------------------	--------	------------	------------	--------------------------

Action Item Description

The electrician should periodically inspect the draw works motor, encoder, and VFD as per the manual's recommendations.

Follow Up

The electrician should periodically inspect the draw works motor, encoder, and VFD as per the manual's recommendations.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250323081001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	Kuwait Drilling Co. (Rig 49)
Reported on behalf of	Oz, Kasim Semih (Supervisor, KOC No - 27976)
Report Date	23/03/2025
Event Date/Time	23/03/2025 7:40 AM
Incident Location	Drilling Rigs
Location Detail	KDC-49
Installation site	Rigfloor
Module/Area	NK
Unit	Rig floor
Description Of Incident	Due to 2 days inclement weather and heavy rains the location had water logging in small patches and as the crew members were walking on same level he was about to slip and fall but somehow escaped from falling. Immediately called the fork operator and got all the muddy water patches and sand out of the location. No Injury, No property damage, No environmental.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	22058759 (KDC 49) TL Drilling Team V (N&WK) (NL51)
Controlling Team	V
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qalla, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Approved

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Shailendra, Magan Kajale		Low	30/03/2025	26/03/2025	Finished before 4 days

Action Item Description

1.Immediately called the fork operator and clear the water and mud patches. 2.Discuss the near miss in safety meeting with both crew.

Follow Up

Action Items Verified and Closed.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250326071001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	Knotts, Adrian Mark
Reported on behalf of	
Report Date	26/03/2025
Event Date/Time	23/03/2025 8:20 AM
Incident Location	Drilling Rigs
Location Detail	Sinopec-283
Installation site	Rig
Module/Area	North Kuwait
Unit	Cat Walk
Description Of Incident	While I was observing the crew bring tools down from the Rig Floor using the crane noticed a roustabout was standing between two casing pipe. This could have resulted in a crushing injury. I stopped the job and asked him to move into a safe position
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION
Contract No	22058773 (SP-283) TL Drilling Team (22) (EB72)(Old)(Closed)
Controlling Team	Drilling Team 2
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Knotts, Adrian Mark		Medium	02/04/2025	29/03/2025	Finished before 4 days

Action Item Description

Request that the HSE Advisor remind the crew of Major Incident 27 - Fatal Incident ROUSTABOUT CAUGHT IN BETWEEN CAT WALK & CASING.

Follow Up

Action Completed

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250322071001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	Hawkens, Robert
Reported on behalf of	Hawkens, Robert (HSE Supervisor, KOC No - 17519)
Report Date	22/03/2025
Event Date/Time	22/03/2025 6:45 AM
Incident Location	Drilling Rigs
Location Detail	GW-111
Installation site	SA 1167
Module/Area	NK
Unit	

Description Of Incident Whilst undertaking a safety tour I observed a hand climbing over the rubber hoses between the Fire Pump and the Water Tanks, the hand lost his balance and stumbled but did not fall down and regained his balance. I informed the hand not to climb over the hoses but to use a safe route to gain access to the Water Tank area. Action Closed.

Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	Great Wall Drilling Company, China
Contract No	22058754 (GW 111) TL Drilling Team II (N&WK) (NL21)
Controlling Team	NL 21
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qalla, Yousef @TL. Health, Safety & Environment (NK) (Team Leader)	Approved

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Hawkins, Robert		Low	29/03/2025	22/03/2025	Finished before 7 days

Action Item Description

Action Closed.

Follow Up

Action Completed.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250329141002
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Rig Sinopec 266

Reported on behalf of

Report Date	29/03/2025
Event Date/Time	19/03/2025 11:00 AM
Incident Location	Drilling Rigs
Location Detail	Sinopec-266
Installation site	Driling Rig
Module/Area	NK
Unit	

Description Of Incident	During 8 1/2 drilling operations, mud chemicals in large bags were mixed and empty chemical bags were stored near the mud tank. During inclement weather with high wind, plastic cover from one of empty bag become air borne and landed on the windshield of pick up vehicle that was entering the Rig site. Driver stopped the vehicle due to sudden obstruction of visibility. No injury to personnel or damage occurred.
-------------------------	--

Work Operation	Drilling operations
----------------	---------------------

Other Work operation	
----------------------	--

Status	Closed
--------	--------

Involved Factors

Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION
Contract No	18052413 (SP 266) TL Drilling Team III (N&WK) (NL31)
Controlling Team	3
Subcontractor Name	

Near Miss Priority	Low	Approver Name	Approval Status
Approved By			
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending	

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rig Sinopec 266		Low	05/04/2025	14/05/2025	Finished late by 39 days
Action Item Description						
Ensured all chemical bags cleared from the mud tank area after the job. Job completed and being followed						
Follow Up						
All chemical bags cleared from the mud tank area after the job. Job completed and being followed						
2	Rig Sinopec 266		Low	05/04/2025	29/03/2025	Finished before 7 days
Action Item Description						
Ensured used chemical bags are stored at hazardous skip are covered using net to eliminate occurrence of similar incident. Conducted awareness session with all crew regarding the incident and corrective actions taken						
Follow Up						
chemical bags are stored at hazardous skip are covered using net to eliminate occurrence of similar incident. Conducted awareness session with all crew regarding the incident and corrective actions taken						

Links Item List

#	Name	Type	Serial Number
Attachment List			
#	Name	Type	

NearMiss

Time And Place of Incident

Serial Number	NM20250319081001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	BWD 158
Reported on behalf of	Bhat, Bipin (Drilling Supervisor, KOC No - 25160)
Report Date	19/03/2025
Event Date/Time	18/03/2025 4:10 PM
Incident Location	Drilling Rigs
Location Detail	BWD-158
Installation site	Rig
Module/Area	NK
Unit	Pipe Rack
Description Of Incident	On 18 Mar 2025 @ 1610 hrs, during preparing of 7" casing on racks by two roustabouts, under assistant driller supervision, that time a roustabout was rolling casing manually on the pipe rack, while other roustabout had his hand kept on the pipe rack and not aware of the rolling pipe.

	Assistant driller immediately alerted the roustabout to remove his hand from the pipe rack and stopped other roustabout for rolling. They complied. No injury or property damage.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	BURGAN CO FOR WELL DRILLING, TRDG & MAINT	
Contract No	18052310 (BWD 158) TL Drilling Team V (N&WK) (NL51)	
Controlling Team	Team V	
Subcontractor Name		
Near Miss Priority	Medium	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AL-Rushoud,AbdulAziz Saud@TL.HSE & Drilling Excellence & Workover (Team Leader HSE & Drilling Excellence & Workover, KOC No - 65712)	Approved

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Sharif, Yusuf Khan Mohammad		Low	09/04/2025	02/04/2025	Finished before 7 days
Action Item Description						
Carry out near miss incident review to identify causes and recommendations.						
Follow Up						
The incident investigation carried out at site to find the causes and recommendations.						
2	Sharif, Yusuf Khan Mohammad		Low	09/04/2025	02/04/2025	Finished before 7 days
Action Item Description						
Discuss the incident with all rig crew and share lessons learnt.						
Follow Up						
Near Miss incident discussed with crew and reinforced emphasis of hands free tools.						

Links Item List

#	Name	Type	Serial Number
Attachment List			

#	Name	Type
Attachment List		

NearMiss

Time And Place of Incident

Serial Number	NM20250318111003
Direktorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	Rig GW-172
Reported on behalf of	Patil, Utkarsh Mahadev (Drilling Supervisor, KOC No - 21431)

Report Date	18/03/2025	
Event Date/Time	17/03/2025 4:20 PM	
Incident Location	Drilling Rigs	
Location Detail	GW-172	
Installation site	Rig	
Module/Area	NK	
Unit		
Description Of Incident	On March 17 2025, at 1620 hrs, an assistant driller was cleaning the mud pump following the completion of maintenance. He was cleaning the pump from one side when his foot momentarily slipped on the mud pump skid while he was travelling to the other side. Fortunately he was able to keep his balance while holding the valve's safety strap, consequently kept him from falling. No recorded injuries or property damage have occurred.	
Work Operation	Drilling operations	
Other Work operation		
Status	Closed	
Involved Factors		
Company/Party Involved	Great Wall Drilling Company, China	
Contract No	22058756 (GW 172) TL Drilling Team V (N&WK) (NL51)	
Controlling Team	Team V	
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Approved

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Sharif, Yusuf Khan Mohammad		Low	09/04/2025	02/04/2025	Finished before 7 days
Action Item Description						
Carry out near miss incident review to identify causes and recommendations.						
Follow Up						
The incident investigation carried out and causes with recommendations identified.						
2	Sharif, Yusuf Khan Mohammad		Low	09/04/2025	02/04/2025	Finished before 7 days
Action Item Description						
Discuss the incident with all rig crew and share lessons learnt.						
Follow Up						
Near Miss incident discussed with rig crew to prevent re-occurrence.						

Links Item List

#	Name	Type	Serial Number
Attachment List			

#	Name	Type

NearMiss

Time And Place of Incident

Serial Number	NM20250319211006
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL41 - Drilling Team IV (N&WK)
Reporter	Gilev, Aleksandr
Reported on behalf of	
Report Date	19/03/2025
Event Date/Time	16/03/2025 2:00 PM
Incident Location	Drilling Rigs
Location Detail	GW-171
Installation site	RA-1059/GW-171/Rig site
Module/Area	NK
Unit	

Description Of Incident
On Mar,16,2025, Around 15:00 o'clock the opened gate swung back slowly and was about to hit the Vehicle when it tried to pass through the well site main gate. The driver stopped the car immediately and gate-man re-open the gate to full-open position. Near Miss Only, No Injury, No equipment damaged, No harm to environment.

Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	Great Wall Drilling Company, China
Contract No	22058755 (GW 171) TL Drilling Team IV (N&WK) (NL41)
Controlling Team	NL41 - Drilling Team IV (N&WK)
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rig GW-171		Low	26/03/2025	29/03/2025	Finished late by 3 days

Action Item Description

Reported NM to be investigated, RCA to be carried out, and recommendations to be implemented, share the Near Miss with crew to prevent reoccurrence similar Near Miss.

Follow Up

The Near Miss has been Investigated and RCA has been discussed with the crew in order to prevent reoccurrence, attached file is available at rig site for verification.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type

NearMiss

Time And Place of Incident

Serial Number	NM20250316111002
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	National Drilling & Service Co. 16
Reported on behalf of	Patel, Hemant Becharbhai (Drilling Supervisor, KOC No - 25582)
Report Date	16/03/2025
Event Date/Time	16/03/2025 11:10 AM
Incident Location	Drilling Rigs
Location Detail	NDSC-16
Installation site	RA1058
Module/Area	Walkways
Unit	walkway
Description Of Incident	One of the crew members was approaching the tearoom as he was walking on the walkway he tripped, and he took the panic grip on the railing thereby preventing fall on same level. Observed that the walkway grating had gap in between two walkways, No injury, No property Damage, No environment damage.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	National Drilling & Services Company LLC
Contract No	22058765 (NDSC 16) TL Drilling Team V (N&WK) (NL51)
Controlling Team	V
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qalla, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Approved

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Shailendra, Magan Kajale		Low	23/03/2025	24/03/2025	Finished late by 1 days

Action Item Description

1.To Discuss the Near Miss report with all Rig crew members. 2.Immediately Aligned the walkway properly. 3.Implement a Check sheet to verify the walkways are all time aligned properly and prevent their misalignment.

Follow Up

1.Near Miss has been discussed with Rig crew. 2. walkway way has aligned. 3.Implementation of check sheet is started. All points are closed PPT attached.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250316141004
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL11 - Drilling Team I (N&WK)
Reporter	Wigg, Jon Harry
Reported on behalf of	
Report Date	16/03/2025
Event Date/Time	15/03/2025 4:00 PM
Incident Location	Drilling Rigs
Location Detail	KDC-27
Installation site	MN-355
Module/Area	west kuwait
Unit	

Description Of Incident

Following pressure testing, the task was to laydown the Test Plug and Wear Bushing from the drill floor using the crane. 3 x Floormen decided to put the wear bushing onto the test plug so that the complete unit could be lifted using the lifting cap. The floormen placed their hands into the locking slots and lifted the Wear Bushing onto the Test Plug. At this point two of the floormen struggled to hold the Wear Bushing and it lowered onto the glove tip of the third floorman, trapping his glove tip. The Wear Bushing was then lifted and the glove released. The gloved hand was unharmed, no one was hurt.

Work Operation	Drilling operations
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	22058761 (KDC 27) TL Drilling Team I (N&WK) (NL11)
Controlling Team	
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Wigg, Jon Harry		Medium	23/03/2025		Pending

Action Item Description

1. Perform a safety stand down with the floor crew to highlight the Near Miss. 2. Raise the Near Miss in the pre-tower meeting for discussion with the crew. 3. Produce a basic slide to distributed to other rigs for lessons learned.

Follow Up

1. Safety stand down with the floor crew has been performed. 2. Discussion with the crew in the pre-tower meeting has been performed. 3. A slide was produced and has been distributed by the office to other rigs.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250314101001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Rig Sinopec 285
Reported on behalf of	AlAzemi, Abdullah H (Engineer Rig Operations, KOC No - 85845)
Report Date	14/03/2025
Event Date/Time	13/03/2025 1:35 PM
Incident Location	Drilling Rigs
Location Detail	Sinopec-285
Installation site	rig
Module/Area	rig camp
Unit	rig site
Description Of Incident	Observed crew member trip over on the water hose laying in front of the mess, being in use for the tree watering. Luckily, he did not fall. Person took the hose out from the top of walkway, installed in the way to remove obstruction and avoid someone else to kick, ensure no one will trip anymore due to this hose. Done. At the meeting remind to everybody importance of proper hoses placing and keep walkways clean and clear, agreed.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION
------------------------	---

Contract No	22058772 (SP 285) TL Drilling Team (23) (EB73) (Old)(Closed)
-------------	--

Controlling Team	III
------------------	-----

Subcontractor Name	
--------------------	--

Near Miss Priority	Low
--------------------	-----

Approved By	Approver Name	Approval Status
-------------	---------------	-----------------

TL - HSE (Asset/Directorate)

AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)

Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rig Sinopec 285		High	02/04/2025	26/03/2025	Finished before 7 days

Action Item Description

Discuss near-miss incident with rig crew personnel.

Follow Up

Near-miss incident discussed with rig crew personnel.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250312121001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Kuwait Drilling Co. (Rig 29)
Reported on behalf of	Moursy, Mohamed Elsayed Mohamed (Supervisor, KOC No - 13314)
Report Date	12/03/2025
Event Date/Time	10/03/2025 10:15 AM
Incident Location	Drilling Rigs
Location Detail	KDC-29
Installation site	Rig
Module/Area	NK
Unit	
Description Of Incident	while RIH casing observed crew attached tag line very loose and it came out from the casing. Loose loop instead of proper catch for shortcut. Lowered casing back to pipe rack and discussed the safe way, remind risk of having load in the air without position control, agreed, resumed work in a safe way.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	22058758 (KDC 29) TL Drilling Team III (N&WK) (NL31)(Closed)
Controlling Team	III

Subcontractor Name	
Near Miss Priority	Low
Approved By	Approver Name
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)
	Approval Status
	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Kuwait Drilling Co. (Rig 29)		High	26/03/2025	19/03/2025	Finished before 7 days
Action Item Description		Discuss near miss incident with rig crew and safe way to apply tag line.				
Follow Up		Completed.				

Links Item List

#	Name	Type	Serial Number

Attachment List

#	Name	Type

NearMiss

Time And Place of Incident

Serial Number	NM20250329081001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	Rig SD-16
Reported on behalf of	Hirlea, Alin Alexandru (HSE Supervisor, KOC No - 19073)
Report Date	29/03/2025
Event Date/Time	10/03/2025 2:45 PM
Incident Location	Drilling Rigs
Location Detail	SD-16
Installation site	UG-396
Module/Area	Substructure
Unit	

Description Of Incident
One of the assistant mechanic was climbing stairs to reach the rig floor while he is ascending the 8'th step ladder sudden gush of wind pass by him, he grabs on to the handrails but his hard hat fell on the ground. No person was around the substructure area where the hard had fell. He Stopped for a while, so the wind was normal and put on his helmet again. This resulted in no injury or property damaged occurred, just near miss only

Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	Sun Drilling	
Contract No	22058777 (SD 16) TL Drilling Team II (N&WK) (NL21)	
Controlling Team		
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rig SD-16		Low	05/04/2025	02/04/2025	Finished before 3 days

Action Item Description

Discuss in the upcoming HSE meeting the potential consequences of this event, to prevent reoccurrence highlighting on following: - Secure the helmet tight good - Observed the wind speed prior to any job and hook up to the chin strap while ascending, descending stairs

Follow Up

Action is taken.

Links Item List

#	Name	Type	Serial Number

Attachment List

#	Name	Type

NearMiss

Time And Place of Incident

Serial Number	NM20250312121002
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Kuwait Drilling Co. (Rig 29)
Reported on behalf of	Moursy, Mohamed Elsayed Mohamed (Supervisor, KOC No - 13314)
Report Date	12/03/2025
Event Date/Time	09/03/2025 10:15 AM
Incident Location	Drilling Rigs
Location Detail	KDC-29
Installation site	Rig
Module/Area	NK
Unit	subbase
Description Of Incident	while changing BOP rams, crew were using manlift. While positioning the manlift, other crew personnel were moving very close to manlift and about to hit. Immediately STOP applied. No one injured in this incident.

Work Operation Drilling operations

Other Work operation

Status Closed

Involved Factors

Company/Party Involved KUWAIT DRILLING CO.

Contract No 22058758 (KDC 29) TL Drilling Team III (N&WK) (NL31)(Closed)

Controlling Team III

Subcontractor Name

Near Miss Priority Low

Approved By Approver Name Approval Status

TL - HSE (Asset/Directorate) AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)

Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Kuwait Drilling Co. (Rig 29)		High	26/03/2025	19/03/2025	Finished before 7 days

Action Item Description

Discuss near miss incident & precaution while moving around moving vehicles with crew.

Follow Up

Near miss incident discuss with crew and awareness given on safety while moving around moving vehicle.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number NM20250309081001

Directorate North & West Kuwait Directorate

Group Drilling Group (N&WK)

Team NL21 - Drilling Team II (N&WK)

Reporter Hirlea, Alin Alexandru

Reported on behalf of Hirlea, Alin Alexandru (HSE Supervisor, KOC No - 19073)

Report Date 09/03/2025

Event Date/Time 09/03/2025 1:50 AM

Incident Location Drilling Rigs

Location Detail KCA-02

Installation site MN-0159

Module/Area Substructure

Unit

Description Of Incident while POOH milling assembly, one of the crew member notice a small spark near substructure cable tray. After informed the electrician he noticed the cable had no power and it was tripped from the VFD. After the event it was found the cable had rupture due to the forklift / crane movement. Cable will be re-routed to avoid any movement on top. or to be protected by physical barrier .

Work Operation Drilling operations
Other Work operation

Status Closed

Involved Factors

Company/Party Involved	KCA Deutag	
Contract No	18052253 (KCA 02) TL Drilling Team II (N&WK) (NL21)	
Controlling Team		
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Hirlea, Alin Alexandru		Low	17/03/2025	10/03/2025	Finished before 7 days
Action Item Description						
To discuss with concern person to reroute the cable to avoid rupture or any movement on top.						
Follow Up						
Action taken.						
2	KCA Deutag (Rig 02)		Low	02/04/2025	26/03/2025	Finished before 7 days
Action Item Description						

The electrician confirmed that the power was already tripped from the VFD, ensuring there was no ongoing electrical hazard. The damaged cable was identified, isolated, and marked to prevent further use until repairs could be conducted. The work area was assessed to determine the root cause of the cable rupture. Operations were briefly paused to ensure personnel safety and to discuss corrective measures with the crew.

Follow Up

The electrician confirmed that the power was already tripped from the VFD, ensuring there was no ongoing electrical hazard. The damaged cable was identified, isolated, and marked to prevent further use until repairs could be conducted. The work area was assessed to determine the root cause of the cable rupture. Operations were briefly paused to ensure personnel safety and to discuss corrective measures with the crew.

Links Item List

#	Name	Type	Serial Number
Attachment List			

#	Name	Type

NearMiss

Time And Place of Incident

Serial Number	NM20250310141003
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	Rig Sinopec 279
Reported on behalf of	Lyashkov, Andrey (Drilling Supervisor, KOC No - 28492)
Report Date	10/03/2025
Event Date/Time	09/03/2025 11:15 AM
Incident Location	Drilling Rigs
Location Detail	Sinopec-279
Installation site	Rig SP 279, Well SA-1187, North Kuwait
Module/Area	Rig SP 279, Well SA-1187, North Kuwait
Unit	II
Description Of Incident	During routine safety inspection observed one crew was engaged cleaning of sub-structure on manlift by using high pressure wash gun, during operation wash gun fell to the ground (from 10ft height) due to absence of tag line & poor attention, no personnel injury or property damage reported.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION
Contract No	22058771 (SP 279) TL Drilling Team II (N&WK) (NL21)
Controlling Team	II
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Alam, Mohammad Aftab		Low	17/03/2025	10/03/2025	Finished before 7 days

Action Item Description

1. Wash gun to be secured with tag lines to prevent falling hazard. 2. Line of fire refresher & Hazards identification awareness session to be organized. 3. KOC.SA.31 Work at height procedure to be discussed and adhered. 4. Near Miss lesson and learn to be discussed to all crew during daily safety meeting.

Follow Up

Discussed with All involved crew, STP & HSE Officer, Wash gun secured with tag lines to prevent falling hazard. Line of fire refresher & Hazards identification awareness session organized. KOC.SA.31 Work at height procedure discussed and adhered. Near Miss lesson and learn discussed to all crew during daily safety meeting.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250314101002
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Rig Sinopec 285
Reported on behalf of	Abdullah, Khalid Emad Jumaa (Engineer (Rig Operation)UD, KOC No - 81076)
Report Date	14/03/2025
Event Date/Time	09/03/2025 8:30 AM
Incident Location	Drilling Rigs
Location Detail	Sinopec-285
Installation site	rig
Module/Area	subbase
Unit	rig site
Description Of Incident	While working with man lift, it was observed that crew member moved very closely when manlift was in motion. It may resulted in to hit and crew member may get injury. No body injured.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION		
Contract No	22058772 (SP 285) TL Drilling Team (23) (EB73) (Old)(Closed)		
Controlling Team	III		
Subcontractor Name			
Near Miss Priority	Low		
Approved By	Approver Name		Approval Status
TL - HSE (Asset/Directorate)	AL-Rushoud,AbdulAziz Saud@TL.HSE & Drilling Excellence & Workover (Team Leader HSE & Drilling Excellence & Workover, KOC No - 65712)		Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rig Sinopec 285		High	26/03/2025	19/03/2025	Finished before 7 days

Action Item Description

Discuss near miss incident with rig crew and awareness on safety while moving around moving vehicles.

Follow Up

Done.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250310151004
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	Alam, Mohammad Aftab
Reported on behalf of	Alam, Mohammad Aftab (HSE Supervisor, KOC No - 19093)
Report Date	10/03/2025
Event Date/Time	08/03/2025 2:30 PM
Incident Location	Drilling Rigs
Location Detail	GW-111
Installation site	Rig GW 111, Well SA-1167, North Kuwait
Module/Area	Rig GW 111, Well SA-1167, North Kuwait
Unit	II
Description Of Incident	It was noticed that while one crew was descending from Rig floor to ground by using main rig access ladder, Due to rain ladder steps/Rungs became slippery and he lost his control & about to fall but anyhow managed and control by himself, Crew shoes also become slippery due to rain and mud.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	Great Wall Drilling Company, China
Contract No	22058754 (GW 111) TL Drilling Team II (N&WK) (NL21)
Controlling Team	II
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Alam, Mohammad Aftab		Low	17/03/2025	10/03/2025	Finished before 7 days

Action Item Description

1. Near Miss lesson and learn to be discussed to all crew during daily safety meeting. 2. During bad weather condition extra care shall be taken while using ladder. 3- KOC procedure' Work at height and safe usage of ladder' to be communicated to all Crew during safety meeting. 4- All crew were instructed to wash and clean their shoes, Access ladders were cleaned with water and instructed to maintain.

Follow Up

Notified to Rig manager, safety officer and senior crew, Near Miss lesson and learn discussed to all crew during daily safety meeting. During bad weather condition extra care taken while using ladder. KOC procedure' Work at height and safe usage of ladder' communicated to all Crew during safety meeting. All crew were instructed to wash and clean their shoes, Access ladders were cleaned with water and instructed to maintain.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250304201004
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL11 - Drilling Team I (N&WK)
Reporter	Macpherson, Brian
Reported on behalf of	
Report Date	04/03/2025
Event Date/Time	04/03/2025 4:30 AM
Incident Location	Drilling Rigs
Location Detail	KDC-27
Installation site	Rig
Module/Area	WK
Unit	Trip Tank

Description Of Incident When lining up to transfer drilling fluid from mud tanks to trip tank, it was observed that one of the hammer unions was not tightened properly, causing a slight leak of water-based mud, which was increasing. Pump was shut down and hammer union tightened up, then transfer restarted without any further issue.

Work Operation Drilling operations

Other Work operation

Status Open

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	22058761 (KDC 27) TL Drilling Team I (N&WK) (NL11)
Controlling Team	DT 1 N&WK NL11
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Comments if Action Item is not required

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
---	------	---------	----------	--------	--------	--------

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250305121004
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	RIG NDSC-18
Reported on behalf of	Hussain, Mohammad Afzal (, KOC No - 13757)
Report Date	05/03/2025
Event Date/Time	03/03/2025 10:45 AM
Incident Location	Drilling Rigs
Location Detail	KDC-47
Installation site	SA1205
Module/Area	Chemical Mixing area
Unit	
Description Of Incident	During site visit a visitor was descending the staircase from the mud tank platform, suddenly, he tripped due to loose fitted anti slippery strips with stairs, fortunately, he was holding the handrail and using the trailing hand method (three points contact with handrails), he balanced himself, no personal injury or property damage recorded, only Near miss occurred.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	National Drilling & Services Company LLC
Contract No	22058767 (NDSC -18) Drilling Team (22)(EB72) (Old)(Closed)
Controlling Team	Drilling Team II
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
---	------	---------	----------	--------	--------	--------

1	RIG NDSC-18	Low	12/03/2025	05/03/2025	Finished before 7 days
---	-------------	-----	------------	------------	------------------------

Action Item Description

Near Miss & Lesson learn to be discussed to all crew in safety meeting to prevent similar incident occurrence, also anti-slippery strips shall be fitted properly to the stairs.

Follow Up

Near miss & lesson learn discussed during tour safety meeting and anti-slippery strips are fitted properly to avoid similar incident. action completed.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250301161002
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Rig Sinopec 280
Reported on behalf of	Rodden, Allan James (HSE Supervisor, KOC No - 17495)
Report Date	01/03/2025
Event Date/Time	28/02/2025 4:50 PM
Incident Location	Drilling Rigs
Location Detail	Sinopec-280
Installation site	Rig
Module/Area	WK
Unit	MN 0369
Description Of Incident	Observed personnel walk behind and between two trucks while one was reversing. Person managed to clear the area but was spoken with regarding being more aware of his surroundings when walking around location especially during rig move. Closed.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION
Contract No	22058769 (SP 280) TL Drilling Team III (N&WK) (NL31)
Controlling Team	Drilling Team 3 NWK
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rig Sinopec 280		High	12/03/2025	05/03/2025	Finished before 7 days

Action Item Description

Discuss near-miss incident with crew and awareness on importance of keeping attention in surroundings while working.

Follow Up

Done.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250226211002
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL11 - Drilling Team I (N&WK)
Reporter	Macpherson, Brian
Reported on behalf of	
Report Date	26/02/2025
Event Date/Time	26/02/2025 5:15 PM
Incident Location	Drilling Rigs
Location Detail	KDC-27
Installation site	Rig
Module/Area	WK
Unit	Cement area
Description Of Incident	Forklift operator had offloaded chicksans near Halliburton cement unit and was in the process of maneuvering his forklift to turn in a tight area. As he reversed, the rear of the forklift came in contact with the rear of the cement unit trailer, causing some light paint damage. Operator was using mirror, rear camera and also had Assistant Driller and Roustabout guiding him.
Work Operation	Drilling operations
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	22058761 (KDC 27) TL Drilling Team I (N&WK) (NL11)
Controlling Team	DT1 N&WK NL11
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Macpherson, Brian		High	05/03/2025	26/02/2025	Finished before 7 days

Action Item Description

KDC to review disciplinary action with forklift operator, and plan refresher hazard awareness and forklift operation training. To be tracked through rig Inspection register

Follow Up

KDC carried out disciplinary action with forklift operator. Requirement for KDC to carry out refresher hazard awareness and forklift operation training for all drivers added into rig Inspection Register for tracking to closure

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250227101001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	Alam, Mohammad Aftab
Reported on behalf of	Alam, Mohammad Aftab (HSE Supervisor, KOC No - 19093)
Report Date	27/02/2025
Event Date/Time	26/02/2025 10:25 AM
Incident Location	Drilling Rigs
Location Detail	Sinopec-279
Installation site	Rig SP 279, Well SA-1187, Sabriya, North Kuwait
Module/Area	Rig SP 279, Well SA-1187, Sabriya, North Kuwait
Unit	II
Description Of Incident	On 26th Feb 2025, at around 10:26 am, While performing the grinding operation on safety sign board stand at welding workshop ,the portable grinder which was used by a welder , suddenly slipped from his hands and dropped down on ground due to loss of concentration and improper grip. Fortunately the grinder handle was attached while being utilized by welder. No Injury and No Damage to property or Assets.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION
Contract No	22058771 (SP 279) TL Drilling Team II (N&WK) (NL21)

Controlling Team	II		
Subcontractor Name			
Near Miss Priority	Low		
Approved By	Approver Name		
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Approval Status	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Alam, Mohammad Aftab		Low	06/03/2025	27/02/2025	Finished before 7 days

Action Item Description

To Conduct stand down meeting and discuss following topics. Proper hazard identification prior to task Drop and slip hazards. LOF with electrical equipments Importance of good condition PPE Presence of mind in all activities Pay extra attention during grinding task

Follow Up

Held stand down meeting and discussed following topics. Proper hazard identification prior to task Drop and slip hazards. LOF with electrical equipments Importance of good condition PPE Presence of mind in all activities

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250223191006
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL11 - Drilling Team I (N&WK)
Reporter	Macpherson, Brian

Reported on behalf of

Report Date 23/02/2025

Event Date/Time 23/02/2025 11:50 AM

Incident Location Drilling Rigs

Location Detail KDC-27

Installation site Rig

Module/Area WK

Unit Forklift and Truck

Description Of Incident While offloading RSS MWD Tools from back of truck trailer bed, the forklift operator raised the required tool with forks tips tilted upwards, causing the tool to roll towards the forklift and strike the 4 x trailer bed stakes on the nearside of the trailer, causing them to almost come loose and fall to ground. Truck driver was the required safe distance away from worksite and no one was in the area

Work Operation Lifting Operation

Other Work operation

Status Open

Involved Factors

Company/Party Involved KUWAIT DRILLING CO.

Contract No 22058761 (KDC 27) TL Drilling Team I (N&WK) (NL11)

Controlling Team DT1 N&WK

Subcontractor Name

Near Miss Priority Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Comments if Action Item is not required

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
---	------	---------	----------	--------	--------	--------

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number NM20250219161015

Directorate North & West Kuwait Directorate

Group Drilling Group (N&WK)

Team NL51 - Drilling Team V (N&WK)

Reporter Rig Sinopec 295

Reported on behalf of Shakyawar, Chandra Shekhar Gulabchand (Drilling Supervisor, KOC No - 11490)

Report Date 19/02/2025

Event Date/Time 18/02/2025 5:30 PM

Incident Location Drilling Rigs

Location Detail Sinopec-295

Installation site MN-0218

Module/Area WK

Unit

Description Of Incident One Roustabout was removing shackle (weight 0.5kg) from the web sling which was lifted by crane. After he removed bolt of shackle, hold it by hand, the shackle slipped out of and fell down to the ground next to his right leg nearly hit his foot. No injury or asset damage.

Work Operation Drilling operations

Other Work operation

Status Closed

Involved Factors

Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION		
Contract No	18052304 (SP 295) TL Drilling Team V (N&WK) (NL51)(Closed)		
Controlling Team	N&WK Team V		
Subcontractor Name			
Near Miss Priority	Low		
Approved By	Approver Name		Approval Status
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)		Approved

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Mirza, Mohtaseem Qutbuddin		Low	27/02/2025	20/02/2025	Finished before 7 days
Action Item Description						
Carry out near miss incident review to identify the root causes and recommendation.						
Follow Up						
Near miss incident investigation carried out at site level and causes and recommendations identified.						
2	Mirza, Mohtaseem Qutbuddin		Low	27/02/2025	20/02/2025	Finished before 7 days
Action Item Description						
Discuss the near miss incident with all crew including the root cause and lessons learnt.						
Follow Up						
Near Miss incident discussed with rig crew and evidence attendance sheet and photo attached.						

Links Item List

#	Name	Type	Serial Number
Attachment List			
# Name Type			

NearMiss

Time And Place of Incident

Serial Number	NM20250219141014
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL41 - Drilling Team IV (N&WK)
Reporter	Rig GW-171
Reported on behalf of	Egaiz, Belal Mostafa (, KOC No - 11614)
Report Date	19/02/2025
Event Date/Time	17/02/2025 10:00 AM
Incident Location	Drilling Rigs
Location Detail	
Installation site	GW-171 RA-1103
Module/Area	NK

Unit	On 17 Feb 2025, 10:00 AM, Chemical mixing was being carried out in mixing hopper area while the forklift was transferring the chemical in the same area. During the time, the forklift operator, while attempting to reverse accidentally struck a chemical drum. The situation was immediately noticed by the bankman, and he asked the operator to stop, preventing the drum from rolling over. No harm to people, property or environment.
Description Of Incident	
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	Great Wall Drilling Company, China
Contract No	22058755 (GW 171) TL Drilling Team IV (N&WK) (NL41)
Controlling Team	Drilling Team IV (N&WK)
Subcontractor Name	
Near Miss Priority	Low
Approved By	Approver Name
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)
	Approval Status
	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Egaiz, Belal Mostafa		Low	26/02/2025	03/03/2025	Finished late by 5 days

Action Item Description

Near miss to be discussed with the crew for lesson learning and to avoid such type of incident in future

Follow Up

Near miss discussed with the crew

2	Egaiz, Belal Mostafa	Low	26/02/2025	03/03/2025	Finished late by 5 days
---	----------------------	-----	------------	------------	-------------------------

Action Item Description

Training session conducted with forklift operators and bank men for better understanding of the task and co-ordination.

Follow Up

Specific training session conducted with concern crew for better understanding and co-ordination during the task

3	Egaiz, Belal Mostafa	Low	26/02/2025	03/03/2025	Finished late by 5 days
---	----------------------	-----	------------	------------	-------------------------

Action Item Description

The mentioned mixing area to be free from material storage

Follow Up

Mentioned area is free from material storage

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250219071001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL11 - Drilling Team I (N&WK)
Reporter	Macpherson, Brian
Reported on behalf of	
Report Date	19/02/2025
Event Date/Time	17/02/2025 10:25 AM
Incident Location	Drilling Rigs
Location Detail	BWD-124
Installation site	Rig
Module/Area	WK
Unit	Storage area beside site entry point
Description Of Incident	Company Man carrying out checks on tubular basket area (along entrance area to rig) and climbing between baskets disturbed a dog which had recently given birth to puppies under tubular basket, causing it to react by biting his boot/bottom of trouser leg. After the initial reaction, the dog calmed down, was a defensive instinct. No injuries sustained. Dog and puppies later removed from location to main camp area where there are farms in area.
Work Operation	Drilling operations
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	KOC
------------------------	-----

Near Miss Priority	Low
--------------------	-----

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Macpherson, Brian		High	26/02/2025	19/02/2025	Finished before 7 days

Action Item Description

Dog and puppies to be removed from rig location

Follow Up

Dog and puppies removed from location to main camp area where there are farms in area.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250219121007
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Emirhan, Zafer
Reported on behalf of	
Report Date	19/02/2025
Event Date/Time	16/02/2025 5:30 PM
Incident Location	Drilling Rigs
Location Detail	KDC-53
Installation site	Rig
Module/Area	NK
Unit	Celar Area
Description Of Incident	While skidding, forklift had to adjust some skids plate for skidding, a driller was found moving behind the forklift and after 3-4 sec forklift moved backward. Safety watch immediately informed this was the wrong move and he accepted.
Work Operation	Rig Move Operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	22058762 (KDC 53) TL Drilling Team III (N&WK) (NL31)
Controlling Team	3
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Kuwait Drilling Co. (Rig 53)		High	12/03/2025	05/03/2025	Finished before 7 days

Action Item Description

Discuss near-miss incident and safety while working near forklift with crew personnel.

Follow Up

Near-miss incident & safety while working near fork lift discussed with crew.has been discussed

Links Item List

#	Name	Type	Serial Number

Attachment List

#	Name	Type
1	NM Report	16-02-2025 Near Miss Report.docx

NearMiss

Time And Place of Incident

Serial Number	NM20250219121009
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Emirhan, Zafer
Reported on behalf of	
Report Date	19/02/2025
Event Date/Time	16/02/2025 10:25 AM
Incident Location	Drilling Rigs
Location Detail	KDC-29
Installation site	Rig
Module/Area	NK
Unit	Shakers Area
Description Of Incident	While cleaning near shale shaker with pressure washer, the wash gun slipped out of hand and fell down outside the handrail with potential Dropped object. No one was at the LoF. The R/A quickly catch the hose. No damage to equipment or injury to person occurred.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	22058758 (KDC 29) TL Drilling Team III (N&WK) (NL31)(Closed)
Controlling Team	3
Subcontractor Name	
Near Miss Priority	Low
Approved By	Approver Name
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)
	Approval Status
	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Kuwait Drilling Co. (Rig 29)		High	12/03/2025	05/03/2025	Finished before 7 days

Action Item Description

Discuss near-miss incident and safe handling of high pressure gun with all crew personnel.

Follow Up

Near-miss incident and handling of high pressure washing gun discussed with crew personnel.

Links Item List

#	Name	Type	Serial Number
Attachment List			
#	Name	Type	
1	NM Report	Near Miss Report	-16-02-2025.pdf

NearMiss

Time And Place of Incident

Serial Number	NM20250218071001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Rodden, Allan James
Reported on behalf of	Rodden, Allan James (HSE Supervisor, KOC No - 17495)
Report Date	18/02/2025
Event Date/Time	16/02/2025 9:00 AM
Incident Location	Drilling Rigs
Location Detail	BWD-153
Installation site	Rig
Module/Area	WK
Unit	Drill floor
Description Of Incident	Observed personnel directly in line of fire of personnel swinging sledge hammer during slip and cut operations. Personnel narrowly avoided being struck on leg when person using hammer mis-calculated his swing. Job was stopped and personnel cleared from area. Spoke with crew about being so close to personnel swinging hammer and to stand clear if not involved in operation directly.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	BURGAN CO FOR WELL DRILLING, TRDG & MAINT
Contract No	18052257 (BWD 153) TL Drilling Team III (N&WK)(NL31)(Closed)
Controlling Team	Drilling Team 3
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Balpande, Shashikant		High	13/03/2025	06/03/2025	Finished before 7 days

Action Item Description

Discuss near-miss incident and importance of LOF with all rig crew personnel.

Follow Up

Near-miss incident and importance of LOF discussed with rig crew personnel.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250219071002
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL11 - Drilling Team I (N&WK)
Reporter	Macpherson, Brian
Reported on behalf of	
Report Date	19/02/2025
Event Date/Time	11/02/2025 4:05 AM
Incident Location	Drilling Rigs
Location Detail	BWD-124
Installation site	Rig
Module/Area	WK
Unit	Main Camp cabin
Description Of Incident	Crew member removed fire detection sensor from fixed detector in his main camp cabin. Discovered by Camp Boss when he observed fire detection system panel showing an error. Crew Member was drying washed socks on an oil filled heater and removed the sensor, causing a possible failing in the fire detection system for the rest of the camp as alarm had been overridden
Work Operation	Catering
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	BURGAN CO FOR WELL DRILLING, TRDG & MAINT
Contract No	18052421 (BWD 124) TL Drilling Team I (N&WK) (NL11)(Closed)
Controlling Team	NL11
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Macpherson, Brian		High	26/02/2025	19/02/2025	Finished before 7 days

Action Item Description

BWD to complete disciplinary action with individual (completed immediately) and review with all crews about touching safety critical systems/alarms. Advised crews that KOC will not tolerate anyone interfering with equipment designed to save lives

Follow Up

BWD carried out disciplinary action and communicated incident and KOC expectations to crews

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250127041001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	AlRubaian, Mohammad Gh
Reported on behalf of	
Report Date	27/01/2025
Event Date/Time	27/01/2025 3:00 AM
Incident Location	Drilling Rigs
Location Detail	Sinopec-267
Installation site	Tool Storage Area
Module/Area	NK
Unit	

Description Of Incident A worker opened a shelf in the storage area, and a heavy wrench fell off the shelf. The wrench landed on the ground, just inches from a worker who was standing nearby. Luckily, no one was injured, as the worker was not hit. The wrench could have caused injury if it had fallen closer. The worker immediately reported the incident, and the tool was moved to a safer, more secure location.

Work Operation Drilling operations

Other Work operation

Status Closed

Involved Factors

Company/Party Involved SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION

Contract No 18052307 (SP 267) TL Drilling Team V (N&WK) (NL51) (Closed)

Controlling Team

Subcontractor Name

Near Miss Priority Low

Approved By

Approver Name

Approval Status

TL - HSE (Asset/Directorate)

AI-Qalla, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)

Approved

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Muthuvil, Mohamed Shanib		Low	12/02/2025	05/02/2025	Finished before 7 days

Action Item Description

Carryout near miss incident review and identify the causes and recommendations.

Follow Up

Near miss incident investigation completed and report prepared.

2	Muthuvil, Mohamed Shanib	Low	12/02/2025	05/02/2025	Finished before 7 days
---	--------------------------	-----	------------	------------	------------------------

Action Item Description

Discuss the near miss incident, causes and lessons learnt with the rig crew to prevent re-occurrence.

Follow Up

Near miss incident with causes and lessons learnt discussed with rig crew. Attendance sheet and picture evidence attached.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250128141028
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Balpande, Shashikant
Reported on behalf of	Manuwal, Pushkrendra Singh (Drilling Supervisor, KOC No - 14254)
Report Date	28/01/2025
Event Date/Time	26/01/2025 4:00 PM
Incident Location	Drilling Rigs
Location Detail	
Installation site	UG 0392
Module/Area	
Unit	
Description Of Incident	While picking up 4" HWDP, a plastic thread protector (wt @300 gm) dislodged from pipe and rolled down to cat walk through V door. No body was in line of fire. No one hurt in this incident.
Work Operation	Lifting Operation
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	Sun Drilling	
Contract No	22058776 (SD 15) TL Drilling Team III (N&WK (NL31)	
Controlling Team		
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rig SD-15		High	05/02/2025	29/01/2025	Finished before 7 days
Action Item Description						
Discuss near miss incident report with rig crew to share lessons learnt.						
Follow Up						
Near-miss incident report discussed with rig crew personnel.						
2	Rig SD-15		High	05/02/2025	29/01/2025	Finished before 7 days
Action Item Description						
Conduct refresher awareness session on safe lifting practices and red zone management.						
Follow Up						
Awareness session conducted.						

Links Item List

#	Name	Type	Serial Number
Attachment List			
# Name Type			

NearMiss

Time And Place of Incident

Serial Number	NM20250117151002
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	Rig Sinopec 295
Reported on behalf of	Jha, Raghu Deo (Drilling Supervisor, KOC No - 14400)
Report Date	17/01/2025
Event Date/Time	14/01/2025 8:30 AM
Incident Location	Drilling Rigs
Location Detail	Sinopec-295
Installation site	MN-0385
Module/Area	WK

Unit	Mud tank
Description Of Incident	On 14th, Jan. 2025, at about 08:30 AM, one person was carrying one piece screen of shale shaker on mud tank, he got tripped because the screen obstructed his sight and almost fell down. Luckily no injury. No damaged.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION

Contract No 18052304 (SP 295) TL Drilling Team V (N&WK) (NL51)(Closed)

Controlling Team Drilling team V (N&WK)

Subcontractor Name

Near Miss Priority Low

Approved By	Approver Name	Approval Status
-------------	---------------	-----------------

TL - HSE (Asset/Directorate)	Alenezi, Abdurrahman @TL. Health Safety and Environment (Gas) (Team Leader Health, Safety & Environment (Gas), KOC No - 63923)	Approved
------------------------------	--	----------

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Singh, Santosh Kumar		Low	05/02/2025	29/01/2025	Finished before 7 days

Action Item Description

Carry out the review of near miss incident and identify the lessons learnt.

Follow Up

Near Miss incident reviewed and identified the root causes and recommendations.

2	Singh, Santosh Kumar	Low	05/02/2025	29/01/2025	Finished before 7 days
---	----------------------	-----	------------	------------	------------------------

Action Item Description

Discuss the near miss incident with the rig crew and lessons learnt from the incident investigation.

Follow Up

Near miss incident details, root causes and lessons learnt discussed with the rig crew.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250112141023
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)

Reporter	Rig Sinopec 270
Reported on behalf of	Mohamed, Sawaby Roshdy (Drilling Supervisor, KOC No - 21432)
Report Date	12/01/2025
Event Date/Time	12/01/2025 8:30 AM
Incident Location	Drilling Rigs
Location Detail	Sinopec-270
Installation site	MN-0368
Module/Area	WK
Unit	Forklift
Description Of Incident	At around 8:30 am, January 12, 2025, Forklift Operator was transferring pipe and went across Cable Bridge near the Koomey Unit. While crossing Cable Bridge, one end of the pipe knocked down warning handrail and handrail fell on ground. Luckily nobody was around the area. No injured, no property damaged.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION
Contract No	18052301 (SP 270) TL Drilling Team V (N&WK)(NL51) (Closed)
Controlling Team	Drilling team V (N&WK)
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qalla, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Approved

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Singh, Santosh Kumar		Low	26/01/2025	19/01/2025	Finished before 7 days
Action Item Description		Carryout near miss incident review to identify the causes and recommendations.				
Follow Up		The near miss incident investigation carried out at site level.				
2	Singh, Santosh Kumar		Low	26/01/2025	19/01/2025	Finished before 7 days
Action Item Description		Discuss the near miss incident with the rig crew with lessons learnt to prevent reoccurrence.				
Follow Up		The incident was discussed with crew and attendance sheet attached as evidence.				

Links Item List

#	Name	Type	Serial Number

Attachment List

#	Name	Type

NearMiss

Time And Place of Incident

Serial Number	NM20250111151007
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL41 - Drilling Team IV (N&WK)
Reporter	Piciu, Ciprian George
Reported on behalf of	Piciu, Ciprian George (Drilling Supervisor, KOC No - 28404)
Report Date	11/01/2025
Event Date/Time	11/01/2025 3:00 PM
Incident Location	Drilling Rigs
Location Detail	KDC-15
Installation site	RIG SITE
Module/Area	RIG FLOOR
Unit	RIG FLOOR
Description Of Incident	DURING P/UP & M/UP NEW BHA & PREPARE TO RIH, AFTER POSITIONED HANDLING MANUAL TONG ON PIPE TO M/UP THE CONNECTION, 2X FLOOR MANS POSITION WAS IN THE AREA OF FIRE (RED ZONE BTW BOTH MANUAL TONG & DW). THE TONG HAVE NO SECONDARY RETENTION IN CASE IT SLIPS. IN THE MOMENT WHEN DRILLER ACTIONED THE M/UP TORQUE, ONE OF THE TONG SLIPS AND HIT THE 2ND TONG. NO ONE WAS INJURED AND ALSO THE EQUIPMENT - NOT INJURED. BOTH FLOOR MAN WAS INSIDE OF RED ZONE AT THAT MOMENT AND IN ANY MOMENT SOME OF THEM CAN BE HURT BY THAT TONG OR THE LINE/CABLE DUE TO THEM POSITION. STOP WORK WAS APPLIED. ALL PERSONNEL FROM RIG FLOOR WAS RESTRUCTED AND WAS DISCUSSED WITH THEM BY EXAMPLE WHAT COULD BE THE CONSEQUENCES. ALSO, KDC SAFETY OFICER WAS INFORMED ABOUT THAT AND HE WILL TAKE SOME ACTION ABOUT TO SECURE BY SECONDARY RETENTION THE TONGS. HOPE THEY UNDERSTAND AND NOT REPEAT THIS.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	22058740 (KDC 15) TL Drilling Team IV (N&WK)(NL41) (Closed)
Controlling Team	TEAM IV
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Piciu, Ciprian George		Low	11/02/2025	08/02/2025	Finished before 3 days

Action Item Description

Near Miss to be investigated. Root cause analysis to be done. Share the same with the crew.

Follow Up

1. Near Miss investigated, and immediate and root cause identified in the Near Miss report. 2. Near Miss report shared with the rig crew during pre-tour meeting 3. Awareness session given to the rig crew on JSA-P/U & M/U BHA 3. Awareness training on safe positioning and manual tong use provided to all rig floor personnel.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250111181008
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL41 - Drilling Team IV (N&WK)
Reporter	Gilev, Aleksandr
Reported on behalf of	
Report Date	11/01/2025
Event Date/Time	11/01/2025 4:00 PM
Incident Location	Drilling Rigs
Location Detail	GW-171
Installation site	Worksite
Module/Area	North Kuwait
Unit	Well pad

Description Of Incident
On January 11, 2025, at around 4:00 PM, a floorman finished his tea and began walking from the camp to the rig floor. During his walk, he encountered the GC Manifold, which had a raised section. He attempted to step over this elevated area but accidentally tripped. Fortunately, he was able to catch himself and avoid falling. There were no injuries or property damage reported. No injury, No equipment damage, No harm to environment, Near Miss only.

Work Operation Drilling operations

Other Work operation

Status Closed

Involved Factors

Company/Party Involved	Great Wall Drilling Company, China
Contract No	22058755 (GW 171) TL Drilling Team IV (N&WK) (NL41)
Controlling Team	NL41 - Drilling Team IV (N&WK)
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rig GW-171		Low	18/01/2025	20/01/2025	Finished late by 2 days

Action Item Description

Near Miss to be investigated. Root cause analysis to be done. Share the same with the crew.

Follow Up

Near Miss has been investigated RCA has been done, and shared the recommendation among the crew to prevent the reoccurrence.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20250106121015
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Kuwait Drilling Co. (Rig 53)
Reported on behalf of	
Report Date	06/01/2025
Event Date/Time	01/01/2025 10:35 AM
Incident Location	Drilling Rigs
Location Detail	KDC-53
Installation site	pipe racks area
Module/Area	storage area
Unit	rig
Description Of Incident	while preparing tubulars for the inspection observed that crew placed load on pipe racks and did not use pipe racks stoppers. The pipe racks were in different size (height) & load was not laying in horizontal position and about to roll & drop down. Addressed to the AD to immediate use two same pipe racks, transfer load to proper ones, and make sure the pipe racks stoppers are installed on each end.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	14050568(KDC-53) (KDC 53) TL Dev Drlg & WO - III (Old) (Closed)
Controlling Team	III
Subcontractor Name	
Near Miss Priority	Low

Approved By Approver Name Approval Status

TL - HSE (Asset/Directorate)

AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)

Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Kuwait Drilling Co. (Rig 53)		High	09/02/2025	02/02/2025	Finished before 7 days

Action Item Description

Conduct awareness session on safe stacking of loads on pipe racks.

Follow Up

Completed.

2	Kuwait Drilling Co. (Rig 53)	High	09/02/2025	02/02/2025	Finished before 7 days
---	------------------------------	------	------------	------------	------------------------

Action Item Description

Replace uneven pipe racks with proper same height of pipe racks.

Follow Up

Completed.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20241230101010
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	Ramakumar, Harish
Reported on behalf of	Nidudala, Kantharaju Chinnarangaswamy (Drilling Supervisor, KOC No - C201237)
Report Date	30/12/2024
Event Date/Time	30/12/2024 7:00 AM
Incident Location	Drilling Rigs
Location Detail	KCA-02
Installation site	MN-0159
Module/Area	
Unit	1
Description Of Incident	A crew member retrieved a brand-new hammer from the store to carry out a task involving the disconnection of a water storage tank's pipeline, which was secured using a hammer union. During the operation, the crew member used the hammer to strike the hammer union. On the second strike, the hammer unexpectedly broke into two pieces.
Work Operation	Drilling operations
Other Work operation	

Status Closed

Involved Factors

Company/Party Involved	KCA Deutag		
Contract No	18052253 (KCA 02) TL Drilling Team II (N&WK) (NL21)		
Controlling Team	2		
Subcontractor Name			
Near Miss Priority	Low		
Approved By		Approver Name	Approval Status
TL - HSE (Asset/Directorate)		AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Nidudala, Kantharaju Chinnarangaswamy		Low	31/12/2024	30/12/2024	Finished before 1 days
Action Item Description						
A visual inspection to be conducted to confirm no additional risks in the area.						
Follow Up						
Visual Verification carried out and action acknowledged by company man.						
2	Nidudala, Kantharaju Chinnarangaswamy		Low	31/12/2024	30/12/2024	Finished before 1 days
Action Item Description						
Inspect all similar tools of this type and quarantine it from use.						
Follow Up						
Similar tools inspects and quarantine action ensured and acknowledged.						
3	Nidudala, Kantharaju Chinnarangaswamy		Low	31/12/2024	30/12/2024	Finished before 1 days
Action Item Description						
Hammer's manufacturing details and consult with the supplier for quality assurance.						
Follow Up						
Subjected action will be tracked separately in Rig Corrective action register. So closing in My HSSE.						

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
1	Near Miss Safety Stand down	Near Miss-Safety Stand Down Meeting.pdf

NearMiss

Time And Place of Incident

Serial Number	NM202412301077505
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)

Reporter	Rig Sinopec 279
Reported on behalf of	Alam, Mohammad Aftab (HSE Supervisor, KOC No - 19093)
Report Date	29/12/2024
Event Date/Time	28/12/2024 3:15 PM
Incident Location	Drilling Rigs
Location Detail	Sinopec-279
Installation site	Rig SP 279, WELL SA-1159, SABRIYA, NORTH KUWAIT
Module/Area	Rig SP 279, WELL SA-1159, SABRIYA, NORTH KUWAIT
Unit	II
Description Of Incident	Noticed crew were performing Maintenance task on mud tank & using hand tools(Hammer/Wrench) which slipped from his hand and rested on ground while one crew was standing close to the position, but no personnel hurt.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION
Contract No	22058771 (SP 279) TL Drilling Team II (N&WK) (NL21)
Controlling Team	II
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Alam, Mohammad Aftab		Low	07/01/2025	31/12/2024	Finished before 7 days

Action Item Description

Tag lines to be attached with Hand tools to prevent falling hazard, Crew to be trained about line of fire, Hazard identification awareness to be conducted to involved crew, Near Miss to be discussed to all.

Follow Up

Notified to Rig Manager & safety officer, Tag lines attached with Hand tools to prevent falling hazard, trained about line of fire, Hazard identification awareness conducted to involved crew, Near Miss discussed to all.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
1	Near Miss Lesson learned awareness	SP-279 HSE Awareness record- Hand tool fell down from mud tank during maintenance.pdf

NearMiss

Time And Place of Incident

Serial Number	NM20241222181010
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	Rig Sinopec 295
Reported on behalf of	Shakyawar, Chandra Shekhar Gulabchand (Drilling Supervisor, KOC No - 11490)
Report Date	22/12/2024
Event Date/Time	22/12/2024 4:30 AM
Incident Location	Drilling Rigs
Location Detail	Sinopec-295
Installation site	MN-0385
Module/Area	WK
Unit	Mud Tank
Description Of Incident	Mud boy walking on mud tank for checking mud property, he got tripped over the air hose which was left on walkway & fell down on the grating next to transfer valve body. No injury & no asset damage.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION
Contract No	18052304 (SP 295) TL Drilling Team V (N&WK) (NL51)(Closed)
Controlling Team	Drilling Team V (N&WK)
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Alenezi, Abdurrahman @TL. Health Safety and Environment (Gas) (Team Leader Health, Safety & Environment (Gas), KOC No - 63923)	Approved

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Mirza, Mohtaseem Qutbuddin		Low	02/01/2025	26/12/2024	Finished before 7 days

Action Item Description

Conduct near miss incident investigation to identify root causes and control measures.

Follow Up

Near miss investigation conducted and recommendations identified.

2	Mirza, Mohtaseem Qutbuddin	Low	02/01/2025	26/12/2024	Finished before 7 days
---	----------------------------	-----	------------	------------	------------------------

Action Item Description

Discuss the near miss incident with rig crew to prevent reoccurrences of similar incidents.

Follow Up

Near miss incident discussed with rig crew.

Links Item List

#	Name	Type	Serial Number
Attachment List			
#	Name	Type	

NearMiss

Time And Place of Incident

Serial Number	NM20241223131009
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Emirhan, Zafer
Reported on behalf of	
Report Date	23/12/2024
Event Date/Time	19/12/2024 4:30 PM
Incident Location	Drilling Rigs
Location Detail	Sinopec-280
Installation site	Rig
Module/Area	Subbase Area
Unit	Subbase
Description Of Incident	One roustabout was painting some racks and put a closed paint drum(500g) on the subbase 1.5 m height from grounding, Suddenly, a strong wind came, and the paint drum fell from the subbase and came near by 10 cm near the roustabout. Fortunately, the paint drum fell on the ground, and no physical contact occurred with the crew. *The distance between crew head and the paint drum was around 20 cm before falling. Based on DROPS Chart: Possible Outcome was First Aid Case (0.5 KG from 20cm)
Work Operation	Painting
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION
Contract No	22058769 (SP 280) TL Drilling Team III (N&WK) (NL31)
Controlling Team	3
Subcontractor Name	
Near Miss Priority	Low
Approved By	Approver Name
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)
	Approval Status
	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Emirhan, Zafer		Low	30/12/2024	24/12/2024	Finished before 6 days

Action Item Description

Crew to be trained for using TLB TLK sheet for all routine jobs, putting the tools and paint drum on the ground level when working. And make sure that all tools-equipment secured while storing-working above ground level.

Follow Up

Done

2	Emirhan, Zafer	Low	30/12/2024	24/12/2024	Finished before 6 days
---	----------------	-----	------------	------------	------------------------

Action Item Description

Conduct Safety Meeting with all crew to share the incident lessons learned.

Follow Up

Done

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
1	NM Report	SP280_Near Miss Report_202412.pdf

NearMiss

Time And Place of Incident

Serial Number	NM20241223151012
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL41 - Drilling Team IV (N&WK)
Reporter	Rig Sinopec 284
Reported on behalf of	Mahant, Ravikant Punamchand (, KOC No - 11749)
Report Date	23/12/2024
Event Date/Time	18/12/2024 4:25 PM
Incident Location	Drilling Rigs
Location Detail	Sinopec-284
Installation site	BH-0277
Module/Area	NK
Unit	
Description Of Incident	18-December-24 at 16:25 Hours, During a cementing job, a floorman was using a hammer to tighten a pipe when the hammer suddenly slipped and fell to the ground however It didn't hit anyone standing nearby. No injury, No equipment damage, No harm to environment, Near Miss only.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION
Contract No	22058768 (SP 284) TL Drilling Team IV (N&WK) (NL41)
Controlling Team	Drilling Team IV (N&WK)
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Mahant, Ravikant Punamchand		Low	30/12/2024	23/12/2024	Finished before 7 days
Action Item Description						
Training session to be conducted to discuss the correct use of hand tools including hammers during task						
Follow Up						
The training session is conducted as per the action required						
2	Mahant, Ravikant Punamchand		Low	30/12/2024	23/12/2024	Finished before 7 days
Action Item Description						
The Near Miss to be discussed with all crew members for lesson learnt and to enhance the competency so that to avoid such type of incidents.						
Follow Up						
Near miss discussed for lesson learnt						

Links Item List

#	Name	Type	Serial Number
Attachment List			
#	Name	Type	

NearMiss

Time And Place of Incident

Serial Number	NM20241215081004
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Rodden, Allan James
Reported on behalf of	Johnson, Alan Stuart (HSE Supervisor, KOC No - 17511)
Report Date	15/12/2024
Event Date/Time	14/12/2024 7:30 PM
Incident Location	Drilling Rigs
Location Detail	SD-15
Installation site	UG 0392
Module/Area	Drill Floor
Unit	

Description Of Incident	Whilst Drilling 28" Hole Section, A Dolly Track Pin weighing @ 1kg fell down from a height @ 30 ft to the Drill Floor. Initial assessment revealed that due to high vibration while drilling top hard section, the secondary retention wire had snapped & pin dropped. The Dolly Track Pin became dislodged from the Pin Cavity and Dropped to the floor with an approximate force of 89.67 Joules . At the time of DROPs, crew were following red zone management. No Injury or Damage to Equipment in this incident.
-------------------------	--

Work Operation Drilling operations

Other Work operation

Status Closed

Involved Factors

Company/Party Involved Sun Drilling

Contract No 22058776 (SD 15) TL Drilling Team 23 (EB73) (Old) (Closed)

Controlling Team N&WK

Subcontractor Name

Near Miss Priority Medium

Approved By Approver Name AL-Rushoud,AbdulAziz Saud@TL.HSE & Drilling Excellence & Workover (Team Leader HSE & Drilling Excellence & Workover, KOC No - 65712)

Approval Status

Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rig SD-15		High	22/12/2024	13/02/2025	Finished late by 53 days

Action Item Description

Check Derrick for other Potential Dropped Objects

Follow Up

Checked derrick for other potential drop objects and updated DROPS inspection checklist.

2	Rig SD-15	High	22/12/2024	15/12/2024	Finished before 7 days
---	-----------	------	------------	------------	------------------------

Action Item Description

Replace Dropped Pin with New Retention Wire

Follow Up

Pin Replaced with New Retention Wire

3	Rig SD-15	Medium	22/12/2024	13/02/2025	Finished late by 53 days
---	-----------	--------	------------	------------	--------------------------

Action Item Description

SD to Prepare their own internal investigation Report of this Near Miss

Follow Up

Incident has been investigated with cause & recommendations.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
1	Pin Pic	Dropped Pin with Brocken Retention Wire.jpg
2	Pin Location	Pin Location.jpg
3	DROPS Calculator	Copy of Dropped Object Consequence Calculator 2021.xlsm
4	Incident Investigation Report	SD15 HIPO NMC INCIDENT - DROPPED TDS PIN.pdf

NearMiss

Time And Place of Incident

Serial Number	NM20241222111007	
Directorate	North & West Kuwait Directorate	
Group	Drilling Group (N&WK)	
Team	NL51 - Drilling Team V (N&WK)	
Reporter	Rig Sinopec 270	
Reported on behalf of	Sinha, Tarun Kumar (Drilling Supervisor, KOC No - 21403)	
Report Date	22/12/2024	
Event Date/Time	07/12/2024 10:00 AM	
Incident Location	Drilling Rigs	
Location Detail	Sinopec-270	
Installation site	MN-0368	
Module/Area	WK	
Unit	Pipe rack	
Description Of Incident	Roustabout was removing casing protector of 24' casing by standing on the top of the casing stack. He was using a pipe wrench to remove the protector. While removing one of the cap, his hand slipped from the wrench & caused him to loose his balance and he fell on the ground. However he supported himself & regained balance by placing his hand on the ground. No injury to him.	
Work Operation	Drilling operations	
Other Work operation		
Status	Closed	
Involved Factors		
Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION	
Contract No	18052301 (SP 270) TL Drilling Team V (N&WK)(NL51) (Closed)	
Controlling Team	Drilling Team V (N&WK)	
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Approved

Action Item List

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20241205111015
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL11 - Drilling Team I (N&WK)
Reporter	Wigg, Jon Harry
Reported on behalf of	
Report Date	05/12/2024
Event Date/Time	03/12/2024 11:45 AM
Incident Location	Drilling Rigs
Location Detail	BWD-124
Installation site	UR-0007
Module/Area	
Unit	

Description Of Incident
During operations a spot check on the cascade system, on the Monkey Board was performed. It was found that the cascade system had not been installed on the Monkey Board and that there were no SCBA / SABA present on the Monkey Board either. Had a gas event occurred the derrickman would have had no access to breathing air on the Monkey Board.

Work Operation	Drilling operations
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	BURGAN CO FOR WELL DRILLING, TRDG & MAINT
Contract No	18052421 (BWD 124) TL Drilling Team I (N&WK) (NL11)(Closed)
Controlling Team	
Subcontractor Name	
Near Miss Priority	Medium

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Wigg, Jon Harry		High	12/12/2024	05/12/2024	Finished before 7 days

Action Item Description

Re-instate the cascade system on the Monkey Board asap.

Follow Up

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20241201111006
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	Knotts, Adrian Mark
Reported on behalf of	
Report Date	01/12/2024
Event Date/Time	30/11/2024 10:35 AM
Incident Location	Drilling Rigs
Location Detail	KDC-47
Installation site	Rig
Module/Area	North Kuwait
Unit	Rig Floor
Description Of Incident	While observing the Crew prepare for a man riding operation It was observed that a Rescue plan had not been prepared for the task. The job was stopped and the crew informed that before the task could start again a rescue plan was required
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	12050463 (KDC 47) TL Dev. Drilling & W/O - VII (Old) (Closed)
Controlling Team	NL 21 - Drilling Team II
Subcontractor Name	
Near Miss Priority	High

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
---	------	---------	----------	--------	--------	--------

1	Kuwait Drilling Co. (Rig 47)	High	08/12/2024	29/01/2025	Finished late by 52 days
---	------------------------------	------	------------	------------	--------------------------

Action Item Description

Discuss with crew the importance of rescue plans and critical lifting plan while using the Man Riding Basket

Follow Up

Action Completed

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20241128151017
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Abdelaziz, Mahmoud Said
Reported on behalf of	Abdelaziz, Mahmoud Said (Supervisor, KOC No - 27986)
Report Date	28/11/2024
Event Date/Time	28/11/2024 2:35 PM
Incident Location	Drilling Rigs
Location Detail	KDC-53
Installation site	rig
Module/Area	NK
Unit	tools box
Description Of Incident	CREW ABOUT TO LIFT ELEVATOR WITH POOR CONDITION SLING, NOT COLOUR CODDED. STOPPED THE JOB. DISCUSS WITH EVERY BODY IMPORTANCE OF USING THE RIGHT LIFTING GEAR. SLING HAS BEEN ELIMINATED. NEW SLING INSPECTED WAS CHOOSEN AND JOB WAS COMPLETED.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	22058762 (KDC 53) TL Drilling Team III (N&WK) (NL31)
Controlling Team	III
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Kuwait Drilling Co. (Rig 53)		High	13/03/2025	06/03/2025	Finished before 7 days

Action Item Description

Discuss near-miss incident and awareness on safe lifting practices.

Follow Up

Near-miss incident discuss and awareness on safe lifting practices done.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20241123091004
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Rodden, Allan James
Reported on behalf of	Johnson, Alan Stuart (HSE Supervisor, KOC No - 17511)
Report Date	23/11/2024
Event Date/Time	23/11/2024 6:00 AM
Incident Location	Drilling Rigs
Location Detail	BWD-153
Installation site	WMN 001
Module/Area	Sub Base
Unit	

Description Of Incident	Whilst Performing Nippiling Down Operations KOC HSE Stopped the Job Due to unsafe Work Practices at 05:45 am and asked for Geni lift to be Brought Down to ground Level after about 5 mins KOC HSE asked why the Geni Basket was still raised. The NTP Informed KOC that Chief Electrician was required to lower basket as the controls had been malfunctioning. With a known defect prior to KOC HSE arrival on the Jobsite. After 1 hour the 2 Crewmembers in the Geni basket were brought down via Sub Base Man Rider .with the Chief Mechanic managing to lower Geni Basket approx 30 mins later..
-------------------------	--

Work Operation	Drilling operations
----------------	---------------------

Other Work operation	
----------------------	--

Status	Closed
--------	--------

Involved Factors

Company/Party Involved	BURGAN CO FOR WELL DRILLING, TRDG & MAINT
Contract No	18052257 (BWD-153) TL Drilling Team (13) (EA73)(Old) (Closed)
Controlling Team	NWK III
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
-------------	---------------	-----------------

TL - HSE (Asset/Directorate)

AL-Rushoud,AbdulAziz Saud@TL.HSE & Drilling
 Excellence & Workover (Team Leader HSE &
 Drilling Excellence & Workover, KOC No - 65712)
 Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Johnson, Alan Stuart		High	30/11/2024	19/03/2025	Finished late by 109 days

Action Item Description

Crew Safety Standdown to be Performed with Both Crews

Follow Up

Safety stand down meeting conducted.

2	Johnson, Alan Stuart	Medium	30/11/2024	26/03/2025	Finished late by 116 days
---	----------------------	--------	------------	------------	---------------------------

Action Item Description

BWD to Perform investigation as to Why Geni Lift Was Used with Known Defects.

Follow Up

Rig contractor investigated the matter and observed that particular man-lift received recently after repairing from BWD yard and was working normal. While carrying out work at height job of N/D BOP, it got malfunctioned.

3	Johnson, Alan Stuart	Low	30/11/2024	19/03/2025	Finished late by 109 days
---	----------------------	-----	------------	------------	---------------------------

Action Item Description

Geni to be Repaired and reinspected by 3rd Party prior to going Back into Service

Follow Up

manlift inspected by 3rd party to check its usability.

4	Johnson, Alan Stuart	Medium	30/11/2024	19/03/2025	Finished late by 109 days
---	----------------------	--------	------------	------------	---------------------------

Action Item Description

BWD to give PTW & JSA refresher training to All PTW signatories as The Nipple Down Operation PTW was not Authorized by KOC CM & Multiple JSA controls had been Ignored or not Followed

Follow Up

Refresher awareness session conducted.

5	Johnson, Alan Stuart	Low	07/12/2024	26/03/2025	Finished late by 109 days
---	----------------------	-----	------------	------------	---------------------------

Action Item Description

BWD to Create a Safety Flash on Near Miss incident & Share Lessons Learned KOC

Follow Up

Done.

6	Johnson, Alan Stuart	Low	31/12/2024	19/03/2025	Finished late by 78 days
---	----------------------	-----	------------	------------	--------------------------

Action Item Description

BWD to Give Refresher Training on Stop work Authority to All Crew

Follow Up

Awareness session on SWA conducted for rig crew.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20241123111006	
Directorate	North & West Kuwait Directorate	
Group	Drilling Group (N&WK)	
Team	NL51 - Drilling Team V (N&WK)	
Reporter	Rig Sinopec 295	
Reported on behalf of		
Report Date	23/11/2024	
Event Date/Time	22/11/2024 8:20 AM	
Incident Location	Drilling Rigs	
Location Detail	Sinopec-295	
Installation site	MN-0151	
Module/Area	WK	
Unit	Toolbox	
Description Of Incident	One Roustabout was cleaning the toolboxes with well tools inside, there are a lot of well tools around him, he got tripped and almost fall down when he walked to another place. No injury. The Assistant driller saw him and stopped him, reported it to tool pusher, to remind him to confirm the working area safe for this operation. Rig safety officer informed the issue to rig crew and discussed the event.	
Work Operation	Drilling operations	
Other Work operation		
Status	Closed	
Involved Factors		
Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION	
Contract No	18052304 (SP 295) TL Drilling Team (14) (EA74) (Old) (Closed)	
Controlling Team	Drilling Team V (N&WK)	
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Approved

Action Item List

Follow Up

Near miss incident discussed with rig crew.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20241121131026
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	Rig Sinopec 270
Reported on behalf of	Mohamed, Sawaby Roshdy (Drilling Supervisor, KOC No - 21432)
Report Date	21/11/2024
Event Date/Time	20/11/2024 9:30 AM
Incident Location	Drilling Rigs
Location Detail	Sinopec-270
Installation site	UG-0119ST
Module/Area	WK
Unit	Mud hopper

Description Of Incident
On 20 November 2024 @ 09:30 hrs. While one Roustabout mixing chemical with mud hopper on mud tank, suddenly the mud hopper was blocked by the chemical. Roustabout try to clear the mud hopper with one rod, one stream of mud was spouted from the mud hopper about 1.7m high due to the sand pump was running and the pressure release. Fortunately it did not hurt the roustabout. No injury, no asset damage. Immediate Action: - Held stand down meeting with rig crew. Discussed the Near miss, and advised to be attentive to worksite - Advised rig crew to ensure the crew aware about the hazards of mud hopper and the potential to cause serious harm.

Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION
Contract No	18052301 (SP 270) TL Drilling Team (32) (Old) (Closed)
Controlling Team	Drilling Team V (N&WK)
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qalla, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Approved

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Singh, Santosh Kumar		Low	15/12/2024	08/12/2024	Finished before 7 days
Action Item Description						
Carry out the investigation of near miss incident to identify the root causes and recommendations.						
Follow Up						
Near miss investigation carried out and RCs and corrective actions identified to prevent reoccurrences.						
2	Singh, Santosh Kumar		Low	15/12/2024	08/12/2024	Finished before 7 days
Action Item Description						
Provide awareness session to rig crew on the near miss incident and lessons learnt.						
Follow Up						
The near miss incident has been discussed with rig crew. Attendance sheet and picture attached as evidence.						

Links Item List

#	Name	Type	Serial Number
Attachment List			
# Name Type			

NearMiss

Time And Place of Incident

Serial Number	NM20241116061001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Rodden, Allan James
Reported on behalf of	Rodden, Allan James (HSE Supervisor, KOC No - 17495)
Report Date	16/11/2024
Event Date/Time	13/11/2024 9:25 AM
Incident Location	Drilling Rigs
Location Detail	KDC-29
Installation site	Rig site
Module/Area	WK
Unit	Rig site

Description Of Incident
Observed personnel about to walk behind a rig move truck as it was about to reverse. Stopped personnel and moved him out of area. Discussion held on being more aware of surroundings during rig move operations. Explained the hazards of him walking behind a truck and asked that he not take short cuts like this. Discussion held with all rig move crew and drill crew on onsite safety and potential caught between scenarios during rig move. Personnel asked to be more aware of surroundings especially as rig location is congested during rig move ops.

Work Operation	Rig Move Operations
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
------------------------	---------------------

Contract No	46043 Manager - Deep Drilling Group (Old) (Closed)		
Controlling Team	Drilling team 3		
Subcontractor Name			
Near Miss Priority	Low		
Approved By	Approver Name	Approval Status	
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending	

Comments if Action Item is not required

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
---	------	---------	----------	--------	--------	--------

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20241116061002
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Rodden, Allan James
Reported on behalf of	Rodden, Allan James (HSE Supervisor, KOC No - 17495)
Report Date	16/11/2024
Event Date/Time	13/11/2024 9:25 AM
Incident Location	Drilling Rigs
Location Detail	KDC-29
Installation site	Rig site
Module/Area	WK
Unit	Rig site
Description Of Incident	Observed personnel standing in crane ops blind spot as he was about to lift load directly over their heads to load a rig move truck. Job stopped. Personnel removed from area TOFS Held. Discussion held on dangers of rig move and standing inside hazardous areas during lifting operations. Asked that personnel be more aware of their surroundings. Spoke with banksman who said he could not see the personnel due to them being in a blind spot obscured by forklift. Asked that banksman check his areas and clear them before signaling crane to lift loads.

Work Operation	Rig Move Operations
----------------	---------------------

Other Work operation	
----------------------	--

Status	Open
--------	------

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
------------------------	---------------------

Contract No	22058758 (KDC 29) TL Drilling Team (23) (Old) (Closed)		
Controlling Team	Drilling team 3		
Subcontractor Name			
Near Miss Priority	Low		
Approved By	Approver Name	Approval Status	
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending	

Comments if Action Item is not required

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
---	------	---------	----------	--------	--------	--------

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20241112101006
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL41 - Drilling Team IV (N&WK)
Reporter	Rig GW-171
Reported on behalf of	Egaiz, Belal Mostafa (, KOC No - 11614)
Report Date	12/11/2024
Event Date/Time	11/11/2024 3:30 PM
Incident Location	Drilling Rigs
Location Detail	GW-171
Installation site	Rig / BOP Area
Module/Area	NK
Unit	BOP AREA

Description Of Incident
At approximately 15:30 PM, during the nipple-up procedure for the blowout preventer (BOP), a derrickman was on the BOP to making the connection between the BOP and the bell nipple. While positioning a bolt to make the connection, he accidentally dropped the bolt. The bolt fell towards the cellar area below, narrowly missing a floormen and a roustabout who were working nearby. The bolt landed just a few feet away from the crew members, who were unaware of the falling object until they heard it hit the ground. Fortunately, they reacted quickly and moved aside, avoiding a potential injury. No injury, No equipment damage, No harm to environment, Near Miss only.

Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	Great Wall Drilling Company, China		
Contract No	22058755 (GW-171) TL Drilling Team (24) (Old) (Closed)		
Controlling Team	NL41 - Drilling Team IV (N&WK)		
Subcontractor Name			
Near Miss Priority	Low		
Approved By			Approver Name
TL - HSE (Asset/Directorate)			AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)
			Approval Status
			Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rig GW-171		Low	19/11/2024	23/11/2024	Finished late by 4 days

Action Item Description

Reported Near Miss to be investigated and Root Cause Analysis to be carried out, Action Items to be developed, share the Near Miss among the crew in order to prevent similar incident.

Follow Up

The near miss has been investigated, and RCA has been carried out, Action items were developed, discussed the near miss amidst the crew and supervisors, attached evident files are available at rig site for verification.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20241114141029
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL41 - Drilling Team IV (N&WK)
Reporter	Krishnamoorthy, Ganesh
Reported on behalf of	Hewait, Mahmoud Youssef (Drilling Supervisor, KOC No - 18925)
Report Date	14/11/2024
Event Date/Time	09/11/2024 1:35 PM
Incident Location	Drilling Rigs
Location Detail	Sinopec-294
Installation site	MN-214 ST3
Module/Area	West Kuwait
Unit	Rig Floor
Description Of Incident	During drilling 8 1/2" hole, at the morning time, the derrickman carried out routine checking of the deadline anchor and found the safety stop bolts were not tightened properly, so he wore the safety belt and took one spanner, went up to tighten the safety bolts. At about 13:30, when he was working on the deadline anchor, the spanner slipped and fell down, at the same time, one

floorman just passing by fortunately the spanner did not hit the person passing by and just fell on the rig floor. No Injury to personnel. No damage to property. A Safety Stand down Meeting was called upon and Near Miss Incident was discussed.

Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	SINOPEC INTERNATIONAL PETROLEUM SERVICE CORPORATION	
Contract No	18052303 (SP-294) TL Drilling Team (24) (EB74) (Old) (Closed)	
Controlling Team		
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AL-Rushoud,AbdulAziz Saud@TL.HSE & Drilling Excellence & Workover (Team Leader HSE & Drilling Excellence & Workover, KOC No - 65712)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rig Sinopec 294		Low	21/11/2024	14/11/2024	Finished before 7 days

Action Item Description

Awareness Session Conducted for the Crew with regard to DROPS Safety measures, Use of Tethered Tools & strict adherence to Red Zone Areas while working. Near Miss incident discussed along with lessons learnt to prevent recurrence of similar incidents.

Follow Up

Awareness Session Conducted for the Crew with regard to DROPS Safety measures, Use of Tethered Tools & strict adherence to Red Zone Areas while working. Near Miss incident discussed along with lessons learnt to prevent recurrence of similar incidents.

Links Item List

#	Name	Type	Serial Number

Attachment List

#	Name	Type

NearMiss

Time And Place of Incident

Serial Number	NM20241027101004
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Balpande, Shashikant
Reported on behalf of	Manuwal, Pushkrendra Singh (Drilling Supervisor, KOC No - 14254)
Report Date	27/10/2024
Event Date/Time	26/10/2024 12:45 AM

Incident Location	Drilling Rigs	
Location Detail		
Installation site	SD 15 / UG 391	
Module/Area		
Unit		
Description Of Incident	After making connection and resume drilling of 22" section, derrick man observed minor smoke coming out of power supply cable to TDS. Power supply isolated immediately and drilling activity suspended. No fire or damage to any equipment happened in this incident.	
Work Operation	Drilling operations	
Other Work operation		
Status	Closed	
Involved Factors		
Company/Party Involved	Sun Drilling	
Contract No	22058776 (SD 15) TL Drilling Team 23 (EB73) (Old) (Closed)	
Controlling Team		
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rig SD-15		High	12/11/2024	05/11/2024	Finished before 7 days
Action Item Description						
Discuss near-miss incident with all rig crew personnel during safety meeting.						
Follow Up						
Near-miss incident discussed with rig crew.						
2	Rig SD-15		High	12/11/2024	05/11/2024	Finished before 7 days
Action Item Description						
All outdoor electrical equipment shall check and protect it from rain.						
Follow Up						
All outdoor electrical equipment protected from rain.						

Links Item List

#	Name	Type	Serial Number
Attachment List			
#	Name	Type	
1	Near-Miss Incident Report	Near Miss_26-10-24.pdf	

NearMiss

Time And Place of Incident

Serial Number	NM20241028071002	
Directorate	North & West Kuwait Directorate	
Group	Drilling Group (N&WK)	
Team	NL31 - Drilling Team III (N&WK)	
Reporter	Rig SD-15	
Reported on behalf of	Bezus, Yevgeniy (Drilling Supervisor, KOC No - 19191)	
Report Date	28/10/2024	
Event Date/Time	26/10/2024 12:45 AM	
Incident Location	Drilling Rigs	
Location Detail	SD-15	
Installation site	UG-391	
Module/Area		
Unit		
Description Of Incident	While descending from the monkey board after a pipe connection, the derrickman noticed smoke emitting from the top drive system and promptly alerted the driller. - The driller halted rotation and isolated power to TDS - He notified the night tool pusher, senior electrician - A fire extinguisher was used as a precaution to prevent potential ignition. Correction actions: - All the equipment and electrical connections should be checked and secured from the rainwater.	
Work Operation	Drilling operations	
Other Work operation		
Status	Closed	
Involved Factors		
Company/Party Involved	Sun Drilling	
Contract No	22058776 (SD 15) TL Drilling Team 23 (EB73) (Old) (Closed)	
Controlling Team	DT 3 N&WK	
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AL-Rushoud,AbdulAziz.Saud@TL.HSE & Drilling Excellence & Workover (Team Leader HSE & Drilling Excellence & Workover, KOC No - 65712)	Pending

Action Item List

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20241025061001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL11 - Drilling Team I (N&WK)
Reporter	Kuwait Drilling Co. (Rig 60)
Reported on behalf of	
Report Date	25/10/2024
Event Date/Time	25/10/2024 1:00 PM
Incident Location	Drilling Rigs
Location Detail	KDC-60
Installation site	KDC60 / RA-1015
Module/Area	KDC60 / RA-1015
Unit	KDC60
Description Of Incident	OBSERVED LOAD BEING LOADED ON TRUCK & LOAD WAS NOT DISTRIBUTED PROPERLY IN CENTER BED OF TRAILER / STOPPED JOB, DISCUSSED & REPOSITION LOAD
Work Operation	Drilling operations
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	18052422 (KDC-60) TL Drilling Team (21) (EB71) (Old) (Closed)
Controlling Team	
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Kuwait Drilling Co. (Rig 60)		Low	01/11/2024	25/10/2024	Finished before 7 days

Action Item Description

OBSERVED LOAD BEING LOADED ON TRUCK & LOAD WAS NOT DISTRIBUTED PROPERLY IN CENTER BED OF TRAILER / STOPPED JOB, DISCUSSED & REPOSITION LOAD

Follow Up

OBSERVED LOAD BEING LOADED ON TRUCK & LOAD WAS NOT DISTRIBUTED PROPERLY IN CENTER BED OF TRAILER / STOPPED JOB, DISCUSSED & REPOSITION LOAD

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20241025061002
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL11 - Drilling Team I (N&WK)
Reporter	Kuwait Drilling Co. (Rig 60)
Reported on behalf of	
Report Date	25/10/2024
Event Date/Time	25/10/2024 1:00 PM
Incident Location	Drilling Rigs
Location Detail	KDC-60
Installation site	KDC60 / RA-1015
Module/Area	KDC60 / RA-1015
Unit	KDC60
Description Of Incident	OBSERVED FORLIFT OP TALKING ON PHONE WHILE DRIVING EQP / STOPPED OPERATOR & DISCUSSED POTENTIAL RISK / CONT OPERATION
Work Operation	Drilling operations
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	18052422 (KDC-60) TL Drilling Team (21) (EB71) (Old) (Closed)
Controlling Team	KDC 60 G1 T1 NWK NL-11
Subcontractor Name	
Near Miss Priority	Low

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Kuwait Drilling Co. (Rig 60)		Low	01/11/2024	25/10/2024	Finished before 7 days

Action Item Description

OBSERVED LOAD BEING LOADED ON TRUCK & LOAD WAS NOT DISTRIBUTED PROPERLY IN CENTER BED OF TRAILER / STOPPED JOB, DISCUSSED & REPOSITION LOAD

Follow Up

OBSERVED LOAD BEING LOADED ON TRUCK & LOAD WAS NOT DISTRIBUTED PROPERLY IN CENTER BED OF TRAILER / STOPPED JOB, DISCUSSED & REPOSITION LOAD

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20241027101005
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Balpande, Shashikant
Reported on behalf of	Manuwal, Pushkrendra Singh (Drilling Supervisor, KOC No - 14254)
Report Date	27/10/2024
Event Date/Time	23/10/2024 7:15 AM
Incident Location	Drilling Rigs
Location Detail	
Installation site	SD 15 / UG 391
Module/Area	
Unit	
Description Of Incident	While placing pup joint using forklift on Cat walk, it slipped and fell down on ground from height of @3 " due to incorrect positioning of forks. AD who was acting as a banks-man standing away from Line of Fire. No injury or equipment damage happened in this incident.
Work Operation	Other
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	Sun Drilling
Contract No	22058776 (SD 15) TL Drilling Team 23 (EB73) (Old) (Closed)
Controlling Team	
Subcontractor Name	
Near Miss Priority	Low
Approved By	Approver Name
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader)

Approval Status

Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Rig SD-15		High	07/11/2024	31/10/2024	Finished before 7 days

Action Item Description

Investigate the near-miss incident and discuss it with rig crew personnel.

Follow Up

Incident investigated and discussed with crew.

2	Rig SD-15	High	07/11/2024	31/10/2024	Finished before 7 days
---	-----------	------	------------	------------	------------------------

Action Item Description

Conduct awareness session on forklift safety at rig.

Follow Up

Awareness session conducted.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
1	Near-Miss Incident Report	Near Miss_23-10-24.PDF

NearMiss

Time And Place of Incident

Serial Number	NM20241019101009
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL21 - Drilling Team II (N&WK)
Reporter	RIG NDSC-18
Reported on behalf of	
Report Date	19/10/2024
Event Date/Time	19/10/2024 9:15 AM
Incident Location	Drilling Rigs
Location Detail	NDSC-18
Installation site	Rig
Module/Area	North Kuwait
Unit	Rig Pad
Description Of Incident	I observed a vehicle drive through the main gate onto rig location close to crew members working.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	National Drilling & Services Company LLC		
Contract No	22058767 (NDSC -18) Drilling Team (22)(EB72) (Old)(Closed)		
Controlling Team	Team 2		
Subcontractor Name			
Near Miss Priority	Medium		
Approved By	Approver Name		Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @ TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)		Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	RIG NDSC-18		Medium	26/10/2024	19/10/2024	Finished before 7 days

Action Item Description

Discuss with crew the importance of keeping the main barrier closed to prevent vehicles driving directly onto rig site

Follow Up

Action Completed

Links Item List

#	Name	Type	Serial Number

Attachment List

#	Name	Type

NearMiss

Time And Place of Incident

Serial Number	NM20241019101010
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL11 - Drilling Team I (N&WK)
Reporter	Kuwait Drilling Co. (Rig 60)
Reported on behalf of	
Report Date	19/10/2024
Event Date/Time	19/10/2024 7:30 AM
Incident Location	Drilling Rigs
Location Detail	KDC-60
Installation site	KDC60 / RA1015
Module/Area	MUD PIT
Unit	G1 NWK / T 1 NWK
Description Of Incident	OBSERVED MUD PIT TANK HATCH OPEN / INSTRUCTED TO CLOSE OR USE BARRIER
Work Operation	Drilling operations
Other Work operation	
Status	Open

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.
Contract No	18052422 (KDC-60) TL Drilling Team (21) (EB71) (Old) (Closed)
Controlling Team	GI N& WK / T 1 N &WK
Subcontractor Name	
Near Miss Priority	Low
Approved By	Approver Name
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)
	Approval Status
	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Kuwait Drilling Co. (Rig 60)		Low	26/10/2024	19/10/2024	Finished before 7 days
Action Item Description						
INSTRUCTED TO CLOSE OR USE BARRIER AROUND HATCH LID						
Follow Up						
INSTRUCTED TO CLOSE OR USE BARRIER						

Links Item List

#	Name	Type	Serial Number

Attachment List

#	Name	Type

NearMiss

Time And Place of Incident

Serial Number	NM20241018071001
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL11 - Drilling Team I (N&WK)
Reporter	Kuwait Drilling Co. (Rig 60)
Reported on behalf of	
Report Date	18/10/2024
Event Date/Time	18/10/2024 10:00 AM
Incident Location	Drilling Rigs
Location Detail	KDC-60
Installation site	KDC60 / SUBBASE
Module/Area	SUBBASE X-TREE
Unit	
Description Of Incident	PREPARE TO APPLY PRESSURE ON CSG VALVE W- RIG KILL LINE TO 4.5" TBG X 7 5/8" ANNULUS / 2" RUBBER SEAL GASKET LEAKING / CHANGED & CONT OPERATIONS
Work Operation	Drilling operations

Other Work operation

Status Open

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.	
Contract No	18052422 (KDC-60) TL Drilling Team (21) (EB71) (Old) (Closed)	
Controlling Team	DG I NWK / G 1 NWK	
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name Al-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Approval Status Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Kuwait Drilling Co. (Rig 60)		Low	25/10/2024	18/10/2024	Finished before 7 days
Action Item Description						
RUBBER SEAL GASKET LEAKING / CHANGED OUT GASKET & CONT OPERATIONS						
Follow Up						
RUBBER SEAL GASKET LEAKING / CHANGED OUT GASKET & CONT OPERATIONS						

Links Item List

#	Name	Type	Serial Number
Attachment List			
# Name Type			

NearMiss

Time And Place of Incident

Serial Number	NM20241018181006
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	Kuwait Drilling Co. (Rig 44)
Reported on behalf of	Lama, Youcef (, KOC No - 29086)
Report Date	18/10/2024
Event Date/Time	16/10/2024 1:15 PM
Incident Location	Drilling Rigs
Location Detail	KDC-44
Installation site	BG-2103
Module/Area	SEK
Unit	Mud tank

Description Of Incident	Welder was performing grinding on impellar of centrifugal pump as per mechanic instruction. Accidentally grinding machine slipped from welders grip and fell down on grating.
Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	KUWAIT DRILLING CO.	
Contract No	15052227 (KDC 44) TL Drilling Team (33) (EC93)	
Controlling Team	Drilling Team V (N&WK)	
Subcontractor Name		
Near Miss Priority	Medium	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AL-Rushoud,AbdulAziz Saud@TL.HSE & Drilling Excellence & Workover (Team Leader HSE & Drilling Excellence & Workover, KOC No - 65712)	Approved

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Mirza, Mohtaseem Qutbuddin		Low	04/11/2024	28/10/2024	Finished before 7 days
Action Item Description						
Carry out near miss incident investigation and identify the causes and recommendations.						
Follow Up						
Near Miss Incident investigation carried out.						
2	Mirza, Mohtaseem Qutbuddin		Low	04/11/2024	28/10/2024	Finished before 7 days
Action Item Description						
Discuss the near miss incident with rig crew for awareness.						
Follow Up						
Awareness Session provided to rig crew on the near miss incident.						

Links Item List

#	Name	Type	Serial Number
Attachment List			

#	Name	Type

NearMiss

Time And Place of Incident

Serial Number	NM20241016091011
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL31 - Drilling Team III (N&WK)
Reporter	Balpande, Shashikant
Reported on behalf of	Bustean, Ion (Drilling Supervisor, KOC No - 28356)

Report Date	16/10/2024	
Event Date/Time	15/10/2024 11:40 AM	
Incident Location	Drilling Rigs	
Location Detail	KDC-12	
Installation site	SBG 0002	
Module/Area		
Unit		
Description Of Incident	After L/d of 3 1/8" tubing, V door gate was closed to carry out house keeping at rig floor. Floor man was operating hydraulic cat walk for pick up & lay-down of pipes. While pick up 4" drill pipe using hydraulic cat walk, it hit slightly to V door gate. No injury to any one and no damage to any equipment happened in this incident. Operations suspended and stand down meeting conducted.	
Work Operation	Other	
Other Work operation		
Status	Closed	
Involved Factors		
Company/Party Involved	KUWAIT DRILLING CO.	
Contract No	22058743 (KDC 12) TL Drilling Team (23) (EB73) (Old) (Closed)	
Controlling Team		
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

Links Item List

#	Name	Type	Serial Number
Attachment List			
#	Name	Type	
1	Investigation Report		5585 • IR-240089 (KDC-12) Power catwalk bumped v-door gate • Synergi Life.pdf

NearMiss

Time And Place of Incident

Serial Number	NM20241016131023
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL41 - Drilling Team IV (N&WK)
Reporter	Rig GW-171
Reported on behalf of	Khallaf, Anwar Manna (Drilling Supervisor, KOC No - 138559)
Report Date	16/10/2024
Event Date/Time	15/10/2024 6:30 PM
Incident Location	Drilling Rigs
Location Detail	GW-171
Installation site	RA-1096/ GW-171
Module/Area	NK
Unit	

Description Of Incident At approximately 18:30 PM, Pickup driver was returning from the common washroom after taking shower. While walking on the walkway gratings he got stumble as that section was not properly aligned with the rest of the walkway. Fortunately, the driver managed to balance himself. No injury or asset damage reported.

Work Operation	Drilling operations
Other Work operation	
Status	Closed

Involved Factors

Company/Party Involved	Great Wall Drilling Company, China	
Contract No	22058755 (GW-171) TL Drilling Team (24) (Old) (Closed)	
Controlling Team	DT-4 N&WK	
Subcontractor Name		
Near Miss Priority	Low	
Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AL-Rushoud,AbdulAziz Saud@TL.HSE & Drilling Excellence & Workover (Team Leader HSE & Drilling Excellence & Workover, KOC No - 65712)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Khallaf, Anwar Manna		Low	23/10/2024	03/11/2024	Finished late by 11 days

Action Item Description

Discussed the incident with rig manager and asked him to assign crew member (e.g., Rig Boy, Mechanic Assistant) to check and ensure all grating sections are properly aligned and secure.

Follow Up

Team is assigned and levelling of the grating is completed.

2	Khallaf, Anwar Manna	Low	23/10/2024	03/11/2024	Finished late by 11 days
---	----------------------	-----	------------	------------	--------------------------

Action Item Description

Asked rig safety to include "walkway hazards" in the next safety meeting and remind the crew to report any hazards they notice around the camp. Also discuss the NM with the crew to make them aware and lesson learnt.

Follow Up

Walkway hazards are discussed with crew and also NM discussed in safety meeting for lesson learning.

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20241004151007
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL11 - Drilling Team I (N&WK)
Reporter	Wigg, Jon Harry
Reported on behalf of	
Report Date	04/10/2024
Event Date/Time	04/10/2024 12:05 PM
Incident Location	Drilling Rigs
Location Detail	SLB-804
Installation site	BH-0269
Module/Area	
Unit	

Description Of Incident	The rig was tripping pipe using the pipe tongs without snub lines in place. This issue was raised 2 days ago and the snub lines had not been fitted since. The job was stopped and the crew were instructed to fit snub lines before continuing. If the easy torque / cat head line fails during torque and no snub line is fitted the pipe tong will rotate out of control at high speed.
-------------------------	--

Work Operation	Drilling operations
----------------	---------------------

Other Work operation	
----------------------	--

Status	Open
--------	------

Involved Factors

Company/Party Involved	Schlumberger
Contract No	18052309 (SLB-804) TL Drilling Team (21) (EB71) (Old) (Closed)
Controlling Team	
Subcontractor Name	
Near Miss Priority	High

Approved By	Approver Name	Approval Status
TL - HSE (Asset/Directorate)	AI-Qallaf, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)	Pending

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Wigg, Jon Harry		High	11/10/2024	04/10/2024	Finished before 7 days

Action Item Description

Stop the job and fit snub lines to the pipe tongs. Additionally, perform a safety conversation with the crew and rig manager during the per-tower meeting to ensure that all crew are aware of the issue and why it is important to use snub lines.

Follow Up

Links Item List

#	Name	Type	Serial Number
---	------	------	---------------

Attachment List

#	Name	Type
---	------	------

NearMiss

Time And Place of Incident

Serial Number	NM20240925121005
Directorate	North & West Kuwait Directorate
Group	Drilling Group (N&WK)
Team	NL51 - Drilling Team V (N&WK)
Reporter	Neelambra, Mohamed Shuhail
Reported on behalf of	
Report Date	25/09/2024
Event Date/Time	24/09/2024 1:20 PM
Incident Location	Drilling Rigs
Location Detail	UPDC-879
Installation site	SA 1072. Rig UPDC 879
Module/Area	North Kuwait
Unit	Rig Floor
Description Of Incident	During the operation to Run-In-Hole (RIH) with an 18 5/8" casing, the rig encountered a hold-up point at 8,962 feet. While reciprocating the casing with a 1,000 klbs pick-up weight at the same depth, a failure occurred in the drawworks motors. This failure resulted in the top drive block experiencing an uncontrolled descent towards the rig floor. Upon noticing the uncontrolled fall, the driller promptly engaged all emergency braking systems, including the Parking Brake, Emergency Brake, Drive E-Stop Brake, and Emergency System Shutdown Brake. Despite these efforts, although the block's descent was slowed, it did not completely stop, continuing to fall. The block eventually descended a total of 57 feet over the course of 23 seconds before the spider elevator impacted and settled on the spider slips, effectively stopping further descent.
Work Operation	Drilling operations
Other Work operation	

Status Closed

Involved Factors

Company/Party Involved	UNITED PRECISION DRILLING CO
Contract No	22058748 (UPDC 879) TL Drilling Team (33) (EC93) (Old) (Closed)
Controlling Team	Team V (N&WK)
Subcontractor Name	
Near Miss Priority	Medium
Approved By	Approver Name AI-Qallaq, Yousef @TL. Health, Safety & Environment (NK) (Team Leader Health, Safety & Environment (NK), KOC No - 64672)
TL - HSE (Asset/Directorate)	Approval Status Approved

Action Item List

#	Name	Summary	Priority	Target	Closed	Status
1	Neelamra, Mohamed Shuhail		Medium	15/12/2024	08/12/2024	Finished before 7 days
Action Item Description						
Carry our incident investigation to identify the root causes. Attach the investigation report.						
Follow Up						
Near Miss Incident investigated as per Taproot Analysis method and report attached.						
2	Neelamra, Mohamed Shuhail		Medium	15/12/2024	08/12/2024	Finished before 7 days
Action Item Description						
Cause - Draw works motor shut down due to flash signal disconnect. Action - Software Optimization for DW Control: Optimize the triggering logic for external digital input signals related to DW shutdown to avoid disturbances caused by flash. - Specifications Need Improvement						
Follow Up						
The software optimization for DW control to avoid disturbances carried out. Attached confirmation report from OEM.						
3	Neelamra, Mohamed Shuhail		Medium	15/12/2024	08/12/2024	Finished before 7 days
Action Item Description						
The equipment OEM HH will add guide grooves and guide pipes to divert leaking hydraulic oil, preventing contamination of the brake disc and brake pads.						
Follow Up						
The design change provided by OEM to add guide grooves and guide pipes to divert leaking hydraulic oil to prevent contamination of brake disc and pads.						
4	Neelamra, Mohamed Shuhail		Medium	15/12/2024	08/12/2024	Finished before 7 days
Action Item Description						
For Brake efficiency Improvement measures - Add booster on disc brake calipers to improve brake efficiency and Disc brake caliper clearance revised as per OEM recommendation to less than 1mm.						
Follow Up						
The clearance of break caliper revised as per OEM and break test report as per recommendation attached as evidence.						
Links Item List						
#	Name	Type	Serial Number			
Attachment List						
#	Name	Type				

